

Panther Grove II Wind Project

Weather	Yesterday	Today
Daily Weather (As of 7:00am):	Cloudy	Cloudy
Low Temperature (F):	47	50
High Temperature (F):	74	67
Ground Wind Speed (MPH):	9	16
Precipitation Actual/Chance:	0.00"	98%

Daily Safety Topics

Build it right the first time- quality work done safely prevents rework, saves time, and keeps everyone from being exposed to new hazards associated with rework.

Don't take shortcuts- skipping steps, utilizing improper tools, and rushing- now opens to hazards we didn't plan for or even have mitigation tools for. Always create a plan and work the plan. Stop and regroup if the plan no longer is effective.

Site Notes

Plan of the Day: Monday, April 27, 2026



POD Key	
(s)	Start
(c)	Continue
(f)	Finish
T-##	Night Shift Work

Site Information

Manpower

2	WCL Management
3	WCL Operators
5	WCL Laborers

WBS GROUP	ACTIVITY
Laydown Yard	Install Laydown Yard
Public Roads	Misc.
Access Roads	Entrance Radii Strip
	Entrance Radii Culverts
	Entrance Radii Stone
	Strip Access Road
	Cement Stabilization
	Access Road Stone
	Access Road Entrance Staking
	Staked Access Road
Foundations	Access Road Internal Radii
	Strip Topsoil
	Excavate
	Mud Mat
	Rebar Delivery
	Rebar Bottom Mat
	Anchor Bolts Build
	Anchor Bolt Set
	Rebar Top Mat
	Internal Grounding
	Base Conduit
	Pour Base
	Rebar Pedestal
	Form Pedestal
	Pour Pedestal
	Strip Pedestal Form
	Backfill Base
	Backfill Pedestal
Final Grounding	
Crane Pad Stabilization	
Crane Pad Stone	

LAST WORKING DAY
Sunday, April 26, 2026
LOCATION(S)
Install RCA signage

TODAY
Monday, April 27, 2026
LOCATION(S)
Install RCA signage

NEXT WORKING DAY
Tuesday, April 28, 2026
LOCATION(S)
Install RCA signage

Quantity Tracking				
QTY LAST WORKDAY	QTY TO DATE	UNIT	TOTAL QTY	% COMPLETE
		ACRE		N/A
		N/A	N/A	N/A
		EA		N/A
		EA		N/A
	3832	LF	161,922	2.4%
	3832	LF	161,922	2.4%
	3832	LF	161,922	2.4%
	105	EA	105	100.0%
	3832	LF	161,922	2.4%
	4	EA	TBD	N/A
	2	EA	105	1.9%
	2	EA	105	1.9%
	2	EA	105	1.9%
	2	EA	105	1.9%
	2	EA	105	1.9%
	2	EA	105	1.9%
	2	EA	105	1.9%
	2	EA	105	1.9%
	2	EA	105	1.9%
	2	EA	105	1.9%
	2	EA	105	1.9%
	2	EA	105	1.9%
		EA	105	0.0%
		EA	105	0.0%
		EA	105	0.0%
		EA	105	0.0%
		EA	105	0.0%
		EA	105	0.0%
		EA	105	0.0%

10	Total
	Subcontractors
0	Prairie
0	JFE
0	Westwind
0	Total

--

Weather Delay Events (Wind) - Continued

Weather Delay Events (Wind) - Continued 2

Total Severe Weather Days

Executed Completion Certificates	
WTG Foundation Completion	0.0%
WTG Mechanical Completion	0.0%
WTG Civil Works Completion	0.0%
Collection Circuit Mechanical Completion	0.0%
Main Transformer Foundation Completion	0.0%
Reactive Power Equipment CT Completion	0.0%
SCADA and Communications CT Completion	0.0%
Substation Mechanical Completion	0.0%
Substation Commissioning Completion	0.0%
Electrical Substantial Completion	0.0%
Works CT with TSP Completion	0.0%
Substantial Completion	0.0%
O&M Building Substantial Completion	0.0%
Final Completion	0.0%