

Panther Grove 2

	11-Aug-26	Today
Daily Weather as of 7:00am	0	0
Low Temperature (F)	69	69
High Temperature (F)	86	80
Ground Wind Speed (MPH):	9 MPH	7 MPH
Precipitation (in)	0.00	52%
August Precip Total (in)	1.60	

	ACTIVITY
Public Roads	Strip Public Road Radii
	Mowing Public Road Radii
	Stone Public Road Radii
Access Roads	Strip Access Road
	Cement Stabilization
	Stone Access Road
	Strip Access Road Radii
	Stone Access Road Radii

LAST WORKING DAY
Tuesday, August 11, 2026
LOCATION(S)
T80, T96, T84, T82, Substation
P17 (1300N RD- CH 16)(C)Ⓜ
T18(C), T47(C), T53(C), T51(C)
T23, T29, T87, T19
T78(C), T80(C), T96(C)
T53, T51

Daily Safety Topics
PPE: Let’s Ensure that we are wearing all our required PPE. Hardhat, Safety Glasses, Vest, Gloves, and protective footwear. Depending on the work, additional PPE such as fall protection, or face shields may be necessary. Always confirm that you have the appropriate PPE for the task at hand.
Seatbelt Use: This is a requirement in all mobile equipment and vehicles. In case of an accident or rollover, having our seatbelt on will help in preventing injury.
Site Notes

Wednesday, August 12, 2026

TODAY
Wednesday, August 12, 2026
LOCATION(S)
T84, T82
P17 (1300N RD- CH 16)
T18, T47, T53, T51
T47, T53, T51
T78, T80, T96
T53,T51,T78Ⓜ

NEXT WORKING DAY
Thursday, August 13, 2026
LOCATION(S)
P17 (1300N RD- CH 16)
T53,T51,T78Ⓜ



Quantity Tracking				
QTY LAST WORKDAY	QTY TO DATE	UNIT	TOTAL QTY	% COMPLETE
	6	EA	35	17.1%
	4	EA	35	11.4%
	33367	LF	161120	20.7%
	24980	LF	161120	15.5%
	17960	LF	161120	11.1%
	26	EA	TBD	#VALUE!
	23	EA	TBD	#VALUE!

Site Information	
Manpower	
4	White Construction Management
14	White Construction Operators
12	White Construction Laborers
	White Construction Ironworkers
	White Construction Millwright
	White Construction Electrician
	Dunn Company
	West Wind
	Tobey's Construction & Cartage
	KVCC
30	Total
Equipment	
10	Pickup Trucks
2	Dozers
2	Rollers
2	Graders
2	Cargo Trailer
0	Cranes
1	Excavators
0	Forklift
3	Trailers
1	Sand Truck
2	Sheepfoot Roller
2	Reclaimer Stabilizer
2	Smooth Drum Roller
3	Water Trucks
2	Skid Steer
34	Total

Additional Comments

Panther Grove 2										
Key (S) = Start (C) = Continue (F) = Finish		LAST WORKING DAY Tuesday, August 11, 2026		TODAY Wednesday, August 12, 2026		NEXT WORKING DAY Thursday, August 13, 2026		Wednesday, August 12, 2026		
ACTIVITY		LOCATION(S)		LOCATION(S)		LOCATION(S)				
Public Road Improvements	Road Closures	200E:1800N-1900N Punchlist						DUNN COMPANY Daily Safety Topics Lightning, traffic control awareness Site Notes Unfavorable weather concerns Manpower 10 Dunn Company 4 Tobey's Construction & Cartage 7 KVCC 2 Millennia Professional Services 0 Material Service Testing 0 Beniach Construction Company 4 Dirtworks 1 HLR 1 LPM Management Services 29 Totals Quantity Tracking Qty Last Working Day Total Quntity Unit Total QTY % Complete		
		1800N:100E-200E Punchlist								
		1800N:200E-300 Punchlist								
		200E:1800N-IL116 Punchlist								
	Unfinished Work Zones	1600N:CH16-400E Punchlist								
		1600N:500E-600E Punchlist								
		1600N:600E-700E Punchlist								
		1600N:700E-800 Punchlist								
	600E:1500N-1600N Punchlist									
	600E:IL116-1600N Punchlist									
	1300N:500E-600E Resequence									
	1300N:600E-700E Resequence									
	600E:1250N-1300N Resequence									
	600E:1300N-1400N Resequence									
					200E:1800N-1900N Punch List		200E:1800N-1900N Punch List			
					1800N:100E-200E Punch List		1800N:100E-200E Punch List			
					1800N:200E-300 Punch List		1800N:200E-300 Punch List			
					200E:1800N-IL116 Punch List		200E:1800N-IL116 Punch List			
					1600N:CH16-400E Punch List		1600N:CH16-400E Punch List			
					1600N:400E-500E Widening		1600N:400E-500E Widening, Pulv			
					500E:1500N-1600N Widening		500E:1500N-1600N Widening, Pulv			
					500E:IL116-1600N Widening		500E:IL116-1600N Widening, Pulv			
				1600N:500E-600E Punch List		1600N:500E-600E Punch List				
				1600N:600E-700E Punch List		1600N:600E-700E Punch List				
				1600N:700E-800E Punch List		1600N:700E-800E Punch List				
				600E:1500N-1600N Punch List		600E:1500N-1600N Punch List				
				600E:IL116-1600N Punch List		600E:IL116-1600N Punch List				
				CH23:US24-900N 303		CH23:US24-900N 304				
				CH13:900N-1000N 303		CH13:900N-1000N 304				
				900N:CH13-800E 303		900N:CH13-800E 304				
				900N:CH13-Center St. 303		900N:CH13-Center St. 304				
		1300N:100E-150E 151								
		700E:1600N-IL116 10								
Box Culvert Install						S 113		0.0		
Pipe Culvert Install		S 303		C 303		S 304		2.0		
Agg. Widening		S 500E: 1600N-1500N		C 1600N:400E-500E S 500E: 1600N-1500N C 1300N:500E-600E Resequence C 1300N:600E-700E Resequence		C 1600N:400E-500E S 500E: 1600N-1500N C 1300N:500E-600E Resequence C 1300N:600E-700E Resequence S CH13:IL116-1600N Resequence		0.5		
Agg. Profile Adj. & Add Rock						S 500E: 1600N-1500N Prof Adj. S 1300N:500E-600E 2" Add rock		0.0		
Road Pulverization						C 1600N:400E-500E S 500E: 1600N-1500N		0.0		
Cement Stabilization						S 1600N:400E-500E S 500E: 1600N-1500N		0.0		
Agg Surface Install				C 1600N:500E-600E 4" Agg Cap		C 1600N:500E-600E 4" Agg Cap		2,640.0		
Agg. Shoulder								0.0		
Earthwork								0.0		
Oil and Chip								0.0		
Seeding								0.0		
Punchlist				C 200E:1800N-1900N Punch List C 1800N:100E-200E Punch List C 1800N:200E-300 Punch List C 200E:1800N-IL116 Punch List C 1600N:CH16-400E Punch List S 1600N:500E-600E Punch List S 1600N:600E-700E Punch List S 1600N:700E-800 Punch List S 600E:1500N-1600N Punch List S 600E:IL116-1600N Punch List		C 200E:1800N-1900N Punch List C 1800N:100E-200E Punch List C 1800N:200E-300 Punch List C 200E:1800N-IL116 Punch List C 1600N:CH16-400E Punch List S 1600N:500E-600E Punch List S 1600N:600E-700E Punch List S 1600N:700E-800 Punch List S 600E:1500N-1600N Punch List S 600E:IL116-1600N Punch List		0.0		
HMA								0.0		
Site	Crane Pad Stabilization							0.0		
	Access Road Stabilization	S 87/19		S 23, 29				2.0		



