

Panther Grove 2

	5-Aug-26	Today
Daily Weather as of 7:00am	0	0
Low Temperature (F)	68	68
High Temperature (F)	85	80
Ground Wind Speed (MPH):	8 MPH	9 MPH
Precipitation (in)	0.00	81%
August Precip Total (in)	1.60	

	ACTIVITY
Laydown Yard	Install Laydown Yard
Public Roads	Strip Public Road Radii
	Mowing Public Road Radii
	Stone Public Road Radii
Access Roads	Strip Access Road
	Cement Stabilization
	Stone Access Road
	Strip Access Road Radii
	Stone Access Road Radii
Foundations	Strip Sites
	Geo-Piers
	Excavate Foundations
	Mud Mat
	Rebar Delivery
	Rebar Bottom Mat
	Anchor Bolt Build
	Anchor Bolt Set
	Internal Grounding
	Rebar Top Mat
	Base Conduit
	Pour Base
	Rebar Pedestal
	Form Pedestal
	Pour Pedestal
	Backfill Foundation
	Crane Pad Subgrade
	Crane Pad Stabilization
	Crane Pad Stone
	Set Load Spreader Plate
	Set Grout Forms
	Pour Grout

[illegible][illegible][illegible]

Quantity Tracking				
QTY LAST WORKDAY	QTY TO DATE	UNIT	TOTAL QTY	% COMPLETE
	25	ACRE	25.0	100.0%
	6	EA	35	17.1%
				11.4%
	4	EA	35	11.4%
	19365.5	LF	161120	12.0%
	14128	LF	161120	8.8%
	9726	LF	161120	6.0%
	16	EA	140	11.4%
	14	EA	140	10.0%
1	13	EA	105	12.4%
	0	EA	14	0.0%
	2	EA	105	1.9%
	2	EA	105	1.9%
	2	EA	105	1.9%
	2	EA	105	1.9%
	2	EA	105	1.9%
	2	EA	105	1.9%
	2	EA	105	1.9%
	2	EA	105	1.9%
	2	EA	105	1.9%
	2	EA	105	1.9%
	2	EA	105	1.9%
	2	EA	105	1.9%
	0	EA	105	0.0%
	0	EA	105	0.0%
	0	EA	105	0.0%

Site Information	
Manpower	
4	White Construction Management
14	White Construction Operators
11	White Construction Laborers
	White Construction Ironworkers
	White Construction Millwright
	White Construction Electrician
	Dunn Company
	West Wind
	Tobey Construction & Cartage
	KVCC
29	Total
Equipment	
11	Pickup Trucks
2	Dozers
2	Skid Steers
2	Rollers
2	Graders
3	Cargo Trailers
2	Reclaimer Stabilizer
1	Excavators
2	Smooth Drum Roller
3	Trailers
3	Water Trucks
2	Sheepfoot roller
35	Total
Qty Executed	Completion Certificates
0/20	WTG Civil Works Completion
0/105	WTG Foundation Completion
0/105	WTG Mechanical Completion
0/20	Collection Circuit Mechanical Completion
0/1	Substation Mechanical Completion
0/1	Electrical Substantial Completion
0/1	O&M Building Substantial Completion
0/1	Final Completion

Additional Comments	

Panther Grove 2				Daily Safety Topics				DUNN C O M P A N Y				
Site Information				Please adhere to traffic control devices.								
Manpower				Site Notes								
				Widening delayed due to farmers spraying fields.								
								Wednesday, August 5, 2026				
Key		LAST WORKING DAY		TODAY		NEXT WORKING DAY		Quantity Tracking				
(S) = Start (C) = Continue (F) = Finish		Tuesday, August 4, 2026		Wednesday, August 5, 2026		Thursday, August 6, 2026						
ACTIVITY		LOCATION(S)		LOCATION(S)		LOCATION(S)		QTY LAST WORKDAY	QTY TO DATE	UNIT	TOTAL QTY	% COMPLETE
Public Road Improvements	Road Closures (Unfinished Work Protection)	1300N:500E-600E 1300N:600E-700E 600E:1250N-1300N 600E:1300N-1400N 1600N:400E-500E	Protecting work Protecting work Protecting work Protecting work Protecting work									
	Road Closures (Active Roadwork)	1300N:200E-CH16 200E:1800N-1900N 1800N:100E-200E 1800N:200E-300 200E:1800N-IL116 1600N:CH16-400E 1600N:500E-600E 1600N:600E-700E 1600N:700E-800 600E:1500N-1600N 600E:IL116-1600N 1600N:400E-500E	146,147 Punch List Punch List Punch List Punch List Shoulder Work 4" Agg Cap 4" Agg Cap 4" Agg Cap 4" Agg Cap 4" Agg Cap Widening	1300N:200E-150E 200E:1800N-1900N 1800N:100E-200E 1800N:200E-300 200E:1800N-IL116 1600N:CH16-400E 1600N:500E-600E 1600N:600E-700E 1600N:700E-800 600E:1500N-1600N 600E:IL116-1600N 1600N:400E-500E 1300N:500E-600E 1300N:600E-700E 600E:1250N-1300N 600E:1300N-1400N	150 Punch List Punch List Punch List Punch List Punch List 4" Agg Cap 4" Agg Cap 4" Agg Cap 4" Agg Cap 4" Agg Cap Widening Widening Widening Widening	1300N:100E-150E 1300N:150E-200E 150E:1400N-1300N 200E:1800N-1900N 1800N:100E-200E 1800N:200E-300 200E:1800N-IL116 1600N:CH16-400E 1600N:500E-600E 1600N:600E-700E 1600N:700E-800 600E:1500N-1600N 600E:IL116-1600N 1600N:400E-500E 1300N:500E-600E 1300N:600E-700E 600E:1250N-1300N 600E:1300N-1400N	241 241 241 Punch List Punch List Punch List Punch List Punch List 4" Agg Cap 4" Agg Cap 4" Agg Cap 4" Agg Cap 4" Agg Cap Widening Widening Widening Widening					
	Box Culvert Install											
	Pipe Culvert Install	C 146, 147		S 150		S 241						
	Agg. Widening	C 1600N:400E-500E		C 1600N:400E-500E C 1300N:500E-600E C 1300N:600E-700E S 600E:1250N-1300N S 600E:1300N-1400N		C 1300N:500E-600E C 1300N:600E-700E C 600E:1250N-1300N C 600E:1300N-1400N C 1600N:400E-500E						
	Agg. Profile Adj. & Add Rock											
	Road Pulverization											
	Cement Stabilization											
	Agg Surface Install	S 1600N:500E-600E C 1600N:600E-700E S 600E:1500N-1600N S 600E:IL116-1600N	4" Agg Cap 4" Agg Cap 4" Agg Cap 4" Agg Cap	C 1600N:500E-600E C 1600N:600E-700E C 600E:1500N-1600N C 600E:IL116-1600N	4" Agg Cap 4" Agg Cap 4" Agg Cap 4" Agg Cap	C 1600N:500E-600E C 1600N:600E-700E C 600E:1500N-1600N C 600E:IL116-1600N	4" Agg Cap 4" Agg Cap 4" Agg Cap 4" Agg Cap					
	Agg. Shoulder	F 1600N:CH16-400E	Install									
	Earthwork											
	Oil and Chip											
	Seeding											
	Punchlist	C 200E:1800N-1900N C 1800N:100E-200E C 1800N:200E-300 C 200E:1800N-IL116 C 1600N:CH16-400E	Punch List Punch List Punch List Punch List Punch List	C 200E:1800N-1900N C 1800N:100E-200E C 1800N:200E-300 C 200E:1800N-IL116 C 1600N:CH16-400E	Punch List Punch List Punch List Punch List Punch List	C 200E:1800N-1900N C 1800N:100E-200E C 1800N:200E-300 C 200E:1800N-IL116 C 1600N:CH16-400E	Punch List Punch List Punch List Punch List Punch List					
	HMA											
Tower Site Work	Crane Pad Stabilization							0.0	0.0	EA	109.0	0.0%
	Access Road Stabilization							0.0	9.0	EA	109.0	8.3%

