

Panther Grove 2

	6-Aug-26	Today
Daily Weather as of 7:00am	0	0
Low Temperature (F)	68	68
High Temperature (F)	80	85
Ground Wind Speed (MPH):	9 MPH	6 MPH
Precipitation (in)	0.00	24%
August Precip Total (in)	1.60	

	ACTIVITY
Public Roads	Strip Public Road Radii
	Mowing Public Road Radii
	Stone Public Road Radii
Access Roads	Strip Access Road
	Cement Stabilization
	Stone Access Road
	Strip Access Road Radii
	Stone Access Road Radii

LAST WORKING DAY
Thursday, August 6, 2026
LOCATION(S)
P17 (1300N RD- CH 16)(C)
T12(C), T23(C), T29(C), T47(C)Ⓜ
P17 (1300N RD- CH 16)(C) P9 (1500N RD-CH 16) (C) P11 (1400N RD-CH 16)(C)
T18(C), T23(C), T29(C)
T87, T18(C), T23(C), T29(C), T06, T07

Daily Safety Topics

On going weather events- Reminder to check your sites and plan around on-going events. Set yourselves up for success by coming up with a game plan to pick up and cab out.

Truck Rodeo- We will be having a truck rodeo to inspect trucks and update any needed info or safety equipment.

Site Notes

Friday, August 7, 2026

TODAY
Friday, August 7, 2026
LOCATION(S)
P17 (1300N RD- CH 16)
T12, T23, T29, T47, T51Ⓜ
P17 (1300N RD- CH 16) P9 (1500N RD-CH 16) P11 (1400N RD-CH 16)
T18, T23, T29, T47
T18, T23, T29

NEXT WORKING DAY
Saturday, August 8, 2026
LOCATION(S)
P17 (1300N RD- CH 16) P9 (1500N RD-CH 16) P11 (1400N RD-CH 16)
T18, T23, T29, T47
T12, T87, T06, T07



Quantity Tracking				
QTY LAST WORKDAY	QTY TO DATE	UNIT	TOTAL QTY	% COMPLETE
	6	EA	35	17.1%
	2	EA	35	5.7%
	18821.5	LF	161120	11.7%
	14128	LF	161120	8.8%
	12087	LF	161120	7.5%
	22	EA	TBD	#VALUE!
	13	EA	TBD	#VALUE!

Site Information	
Manpower	
4	White Construction Management
14	White Construction Operators
12	White Construction Laborers
	White Construction Ironworkers
	White Construction Millwright
	White Construction Electrician
	Dunn Company
	West Wind
	Tobey's Construction & Cartage
	KVCC
30	Total
Equipment	
10	Pickup Trucks
2	Dozers
2	Rollers
2	Graders
2	Cargo Trailer
0	Cranes
1	Excavators
0	Forklift
3	Trailers
1	Sand Truck
2	Sheepfoot Roller
2	Reclaimer Stabilizer
2	Smooth Drum Roller
3	Water Trucks
2	Skid Steer
34	Total

Additional Comments

Panther Grove 2				Daily Safety Topics				DUNN C O M P A N Y				
Site Information				Please adhere to traffic control devices.								
Manpower				Site Notes								
20	Dunn Company			Weather rain out previous day				Friday, August 7, 2026				
4	Tobey's Construction & Cartage											
10	KVCC											
3	Millennia Professional Services											
1	Material Service Testing											
0	Beniach Construction Company											
0	Dirtworks											
1	HLR											
4	LPM Management Services											
43	Totals											
Key		LAST WORKING DAY		TODAY		NEXT WORKING DAY		Quantity Tracking				
(S) = Start (C) = Continue (F) = Finish		Thursday, August 6, 2026		Friday, August 7, 2026		Saturday, August 8, 2026						
ACTIVITY		LOCATION(S)		LOCATION(S)		LOCATION(S)		QTY LAST WORKDAY	QTY TO DATE	UNIT	TOTAL QTY	% COMPLETE
Public Road Improvements	Road Closures (Unfinished Work Protection)	1300N:500E-600E	Protecting work	200E:1800N-1900N	Punch List Walk	200E:1800N-1900N	Protecting Work					
		1300N:600E-700E	Protecting work	1800N:100E-200E	Punch List Walk	1800N:100E-200E	Protecting Work					
		600E:1250N-1300N	Protecting work	1800N:200E-300	Punch List Walk	1800N:200E-300	Protecting Work					
		600E:1300N-1400N	Protecting work	200E:1800N-IL116	Punch List Walk	200E:1800N-IL116	Protecting Work					
		1600N:400E-500E	Protecting work	1600N:CH16-400E	Punch List Walk	1600N:CH16-400E	Protecting Work					
		1300N:200E-CH16	150			1600N:500E-600E	Protect work					
		1600N:500E-600E	4" Agg Cap			1600N:600E-700E	Protect work					
		1600N:600E-700E	4" Agg Cap			1600N:700E-800	Protect work					
	1600N:700E-800	4" Agg Cap			600E:1500N-1600N	Protect work						
	600E:1500N-1600N	4" Agg Cap			600E:IL116-1600N	Protect work						
	600E:IL116-1600N	4" Agg Cap										
	1600N:400E-500E	Widening										
	1300N:500E-600E	Widening										
	1300N:600E-700E	Widening										
	600E:1250N-1300N	Widening										
600E:1300N-1400N	Widening											
Road Closures (Active Roadwork)	200E:1800N-1900N	Punch List	1300N:100E-150E	241	1300N:100E-150E	151, 152						
	1800N:100E-200E	Punch List	1300N:150E-200E	241	700E:IL116-1600N	322,326						
	1800N:200E-300	Punch List	150E:1400N-1300N	241	700E:1500N-1600N	322,326						
	200E:1800N-IL116	Punch List			1300N:500E-600E	Widening						
	1600N:CH16-400E	Shoulder Work	1600N:CH16-400E	Punch List	1300N:600E-700E	Widening						
			1600N:500E-600E	4" Agg Cap	600E:1250N-1300N	Widening						
			1600N:600E-700E	4" Agg Cap	600E:1300N-1400N	Widening						
			1600N:700E-800	4" Agg Cap								
			600E:1500N-1600N	4" Agg Cap								
			600E:IL116-1600N	4" Agg Cap								
		1600N:400E-500E	Widening									
		1300N:500E-600E	Widening									
		1300N:600E-700E	Widening									
		600E:1250N-1300N	Widening									
		600E:1300N-1400N	Widening									
	Box Culvert Install					0.0	0.0	EA	15.0	0.0%		
	Pipe Culvert Install		S 241		S 152, 151 S 326, 3222	0.0	53.0	EA	222.0	23.9%		
	Agg. Widening		C 1600N:400E-500E C 1300N:500E-600E C 1300N:600E-700E S 600E:1250N-1300N S 600E:1300N-1400N		C 1300N:500E-600E C 1300N:600E-700E C 600E:1250N-1300N C 600E:1300N-1400N C 1600N:400E-500E	0.0	0.6	Mi	75.0	0.8%		
	Agg. Profile Adj. & Add Rock					0.0	0.0	MI	75.0	0.0%		
	Road Pulverization				S 1600N:400E-500E	0.0	21,595.8	SY	781,532.0	2.8%		
	Cement Stabilization					0.0	21,595.8	SY	781,532.0	2.8%		
	Agg Surface Install	Rain Out Rain Out Rain Out Rain Out	C 1600N:500E-600E C 1600N:600E-700E C 600E:1500N-1600N C 600E:IL116-1600N	4" Agg Cap 4" Agg Cap 4" Agg Cap 4" Agg Cap		0.0	16,600.0	LF	804,095.0	2.1%		
	Agg. Shoulder					0.0	1.5	MI	75.0	2.0%		
	Earthwork					0.0	2.0	MI	75.0	2.7%		
	Oil and Chip					0.0	0.0	LF	374,014.0	0.0%		
	Seeding					0.0	0.0	SY	1,412,544.0	0.0%		
	Punchlist	C 200E:1800N-1900N C 1800N:100E-200E C 1800N:200E-300 C 200E:1800N-IL116 C 1600N:CH16-400E	Punch List Punch List Punch List Punch List Punch List			0.0	0.5	MI	75.0	0.7%		
	HMA					0.0	0.5	TON	75.0	0.7%		
BOP Work	Crane Pad Stabilization					0.0	0.0	EA	109.0	0.0%		
	Access Road Stabilization					0.0	9.0	EA	109.0	8.3%		

