

Panther Grove 2

	6-Aug-26	Today
Daily Weather as of 7:00am	0	0
Low Temperature (F)	68	65
High Temperature (F)	85	78
Ground Wind Speed (MPH):	6 MPH	8 MPH
Precipitation (in)	0.00	18%
August Precip Total (in)	1.60	

	ACTIVITY
Public Roads	Strip Public Road Radii
	Mowing Public Road Radii
	Stone Public Road Radii
Access Roads	Strip Access Road
	Cement Stabilization
	Stone Access Road
	Strip Access Road Radii
	Stone Access Road Radii

LAST WORKING DAY
Friday, August 7, 2026
LOCATION(S)
P17 (1300N RD- CH 16)(C)
T47, T53, T51
P17 (1300N RD- CH 16)
T87, T19, T12
Stone Access Road
T18(C), T23, T29,
T18, T23, T29,

Daily Safety Topics

start of the school year -the week of the 17th is the start of new school year, and busses will be out on the road 0600-0800 then again 1400-1630.
This is a reminder to abide by the state laws, watch your speed, and give the children and bus the right of way.

Site Notes

Saturday, August 8, 2026

TODAY
Saturday, August 8, 2026
LOCATION(S)
T47, T53, T51
T12
T18(C), T23, T29,

NEXT WORKING DAY
Monday, August 10, 2026
LOCATION(S)
P17 (1300N RD- CH 16) P29 (1000N RD- CH 16)
T53, T78, T80, T96
P17 (1300N RD- CH 16) P29 (1000N RD- CH 16)
T06, T07, T18, T87, T19
T18, T47, T51, T53
T47, T51, T53, T18



Quantity Tracking				
QTY LAST WORKDAY	QTY TO DATE	UNIT	TOTAL QTY	% COMPLETE
	6	EA	35	17.1%
	2	EA	35	5.7%
	21276	LF	161120	13.2%
	14128	LF	161120	8.8%
	13436	LF	161120	8.3%
	21	EA	TBD	#VALUE!
	14	EA	TBD	#VALUE!

Site Information	
Manpower	
4	White Construction Management
14	White Construction Operators
12	White Construction Laborers
	White Construction Ironworkers
	White Construction Millwright
	White Construction Electrician
	Dunn Company
	West Wind
	Tobey's Construction & Cartage
	KVCC
30	Total
Equipment	
10	Pickup Trucks
2	Dozers
2	Rollers
2	Graders
2	Cargo Trailer
0	Cranes
1	Excavators
0	Forklift
3	Trailers
1	Sand Truck
2	Sheepfoot Roller
2	Reclaimer Stabilizer
2	Smooth Drum Roller
3	Water Trucks
2	Skid Steer
34	Total

Additional Comments

Panther Grove 2			Daily Safety Topics				DUNN COMPANY Saturday, August 8, 2026						
Manpower			Please adhere to traffic control devices.										
			Site Notes										
20	Dunn Company												
4	Tobey's Construction & Cartage												
10	KVCC												
3	Millennia Professional Services												
1	Material Service Testing												
0	Beniach Construction Company												
0	Dirtworks												
1	HLR												
4	LPM Management Services												
43	Totals												
Key			LAST WORKING DAY		TODAY		NEXT WORKING DAY		Quantity Tracking				
(S) = Start (C) = Continue (F) = Finish			Friday, August 7, 2026		Saturday, August 8, 2026		Sunday, August 9, 2026						
ACTIVITY			LOCATION(S)		LOCATION(S)		LOCATION(S)						
Public Road Improvements	Road Closures (Unfinished Work Protection)	200E:1800N-1900N	Protecting work	200E:1800N-1900N	Protecting work	200E:1800N-1900N	Protecting Work	QTY LAST WORKDAY	QTY TO DATE	UNIT	TOTAL QTY	% COMPLETE	
		1800N:100E-200E	Protecting work	1800N:100E-200E	Protecting work	1800N:100E-200E	Protecting Work						
		1800N:200E-300	Protecting work	1800N:200E-300	Protecting work	1800N:200E-300	Protecting Work						
		200E:1800N-IL116	Protecting work	200E:1800N-IL116	Protecting work	200E:1800N-IL116	Protecting Work						
	1600N:CH16-400E	Protecting work	1600N:CH16-400E	Protecting Work	1600N:CH16-400E	Protecting Work							
	1600N:500E-600E	4" Agg Cap	1600N:500E-600E	Protect work	1600N:500E-600E	Protect work							
	1600N:600E-700E	4" Agg Cap	1600N:600E-700E	Protect work	1600N:600E-700E	Protect work							
	1600N:700E-800	4" Agg Cap	1600N:700E-800	Protect work	1600N:700E-800	Protect work							
	600E:1500N-1600N	4" Agg Cap	600E:1500N-1600N	Protect work	600E:1500N-1600N	Protect work							
	600E:IL116-1600N	4" Agg Cap	600E:IL116-1600N	Protect work	600E:IL116-1600N	Protect work							
	1600N:400E-500E	Widening	1600N:400E-500E	Protecting work	1300N:100E-150E	Protect work							
	1300N:500E-600E	Protecting work	1300N:500E-600E	Protecting work	1300N:500E-600E	Protect work							
	1300N:600E-700E	Protecting work	1300N:600E-700E	Protecting work	1300N:600E-700E	Protect work							
	600E:1250N-1300N	Protecting work	600E:1250N-1300N	Protecting work	600E:1250N-1300N	Protect work							
	600E:1300N-1400N	Protecting work	600E:1300N-1400N	Protecting work	600E:1300N-1400N	Protect work							
Road Closures (Active Roadwork)	1300N:100E-150E	241	700E:IL116-1600N	322,326	1600N:500E-600E	4" Agg Cap							
	1300N:150E-200E	241	700E:1500N-1600N	322,326									
	150E:1400N-1300N	241											
	200E:1800N-1900N	Punch List											
	1800N:100E-200E	Punch List											
	1800N:200E-300	Punch List											
	200E:1800N-IL116	Punch List											
	1600N:CH16-400E	Shoulder Work											
Box Culvert Install							0.0	0.0	EA	15.0	0.0%		
Pipe Culvert Install	F 241		S 326, 322				1.0	54.0	EA	222.0	24.3%		
Agg. Widening	C 1600N:400E-500E C 1300N:500E-600E C 1300N:600E-700E S 600E:1250N-1300N S 600E:1300N-1400N						0.0	0.6	Mi	75.0	0.8%		
Agg. Profile Adj. & Add Rock							0.0	0.0	MI	75.0	0.0%		
Road Pulverization							0.0	21,595.8	SY	781,532.0	2.8%		
Cement Stabilization							0.0	21,595.8	SY	781,532.0	2.8%		
Agg Surface Install	C 1600N:500E-600E 4" Agg Cap F 1600N:600E-700E 4" Agg Cap F 600E:1500N-1600N 4" Agg Cap F 600E:IL116-1600N 4" Agg Cap		C 1600N:500E-600E 4" Agg Cap				2,640.0	19,240.0	LF	804,095.0	2.4%		
Agg. Shoulder							0.0	1.5	MI	75.0	2.0%		
Earthwork							0.0	2.0	MI	75.0	2.7%		
Oil and Chip							0.0	0.0	LF	374,014.0	0.0%		
Seeding							0.0	0.0	SY	1,412,544.0	0.0%		
Punchlist	C 200E:1800N-1900N Punch List C 1800N:100E-200E Punch List C 1800N:200E-300 Punch List C 200E:1800N-IL116 Punch List C 1600N:CH16-400E Punch List						0.0	0.5	MI	75.0	0.7%		
HMA							0.0	0.5	TON	75.0	0.7%		
BOP Work	Crane Pad Stabilization						0.0	0.0	EA	109.0	0.0%		
	Access Road Stabilization						0.0	9.0	EA	109.0	8.3%		



