

## Panther Grove 2

|                            | 7-Aug-26 | Today |
|----------------------------|----------|-------|
| Daily Weather as of 7:00am | 0        | 0     |
| Low Temperature (F)        | 70       | 65    |
| High Temperature (F)       | 83       | 78    |
| Ground Wind Speed (MPH):   | 8 MPH    | 8 MPH |
| Precipitation (in)         | 0.00     | 18%   |
| August Precip Total (in)   | 1.60     |       |

|              | ACTIVITY                 |
|--------------|--------------------------|
| Laydown Yard | Install Laydown Yard     |
| Public Roads | Strip Public Road Radii  |
|              | Mowing Public Road Radii |
|              | Stone Public Road Radii  |
| Access Roads | Strip Access Road        |
|              | Cement Stabilization     |
|              | Stone Access Road        |
|              | Strip Access Road Radii  |
|              | Stone Access Road Radii  |
| Foundations  | Strip Sites              |
|              | Geo-Piers                |
|              | Excavate Foundations     |
|              | Mud Mat                  |
|              | Rebar Delivery           |
|              | Rebar Bottom Mat         |
|              | Anchor Bolt Build        |
|              | Anchor Bolt Set          |
|              | Internal Grounding       |
|              | Rebar Top Mat            |
|              | Base Conduit             |
|              | Pour Base                |
|              | Rebar Pedestal           |
|              | Form Pedestal            |
|              | Pour Pedestal            |
|              | Backfill Foundation      |
|              | Crane Pad Subgrade       |
|              | Crane Pad Stabilization  |
|              | Crane Pad Stone          |
|              | Set Load Spreader Plate  |
|              | Set Grout Forms          |
|              | Pour Grout               |

[illegible]

| Daily Safety Topics  |                                                                                                                       |
|----------------------|-----------------------------------------------------------------------------------------------------------------------|
| <b>Seat Belts:</b>   | We need to make sure that we are always putting on our seatbelts before we move our vehicles and/or equipment.        |
| <b>Laydown Yard:</b> | Our laydown yard is congested, so we need to respect our 5 MPH speed limits. We do not need to be rushing to failure. |
| Site Notes           |                                                                                                                       |
|                      |                                                                                                                       |

**Saturday, August 8, 2026**

[illegible][illegible]

**WHITE**  
CONSTRUCTION  
a MasTec company

| Quantity Tracking   |             |      |           |                               |
|---------------------|-------------|------|-----------|-------------------------------|
| QTY LAST<br>WORKDAY | QTY TO DATE | UNIT | TOTAL QTY | % COMPLETE                    |
|                     | 25          | ACRE | 25.0      | <div><div></div></div> 100.0% |
|                     | 6           | EA   | 35        | <div><div></div></div> 17.1%  |
|                     |             |      |           | <div><div></div></div> 5.7%   |
|                     | 2           | EA   | 35        | <div><div></div></div> 5.7%   |
|                     | 21276       | LF   | 161120    | <div><div></div></div> 13.2%  |
|                     | 14128       | LF   | 161120    | <div><div></div></div> 8.8%   |
|                     | 13436       | LF   | 161120    | <div><div></div></div> 8.3%   |
|                     | 21          | EA   | 140       | <div><div></div></div> 15.0%  |
|                     | 14          | EA   | 140       | <div><div></div></div> 10.0%  |
|                     | 16          | EA   | 105       | <div><div></div></div> 15.2%  |
|                     | 0           | EA   | 14        | <div><div></div></div> 0.0%   |
|                     | 2           | EA   | 105       | <div><div></div></div> 1.9%   |
|                     | 2           | EA   | 105       | <div><div></div></div> 1.9%   |
|                     | 2           | EA   | 105       | <div><div></div></div> 1.9%   |
|                     | 2           | EA   | 105       | <div><div></div></div> 1.9%   |
|                     | 2           | EA   | 105       | <div><div></div></div> 1.9%   |
|                     | 2           | EA   | 105       | <div><div></div></div> 1.9%   |
|                     | 2           | EA   | 105       | <div><div></div></div> 1.9%   |
|                     | 2           | EA   | 105       | <div><div></div></div> 1.9%   |
|                     | 2           | EA   | 105       | <div><div></div></div> 1.9%   |
|                     | 2           | EA   | 105       | <div><div></div></div> 1.9%   |
|                     | 2           | EA   | 105       | <div><div></div></div> 1.9%   |
|                     | 2           | EA   | 105       | <div><div></div></div> 1.9%   |
|                     | 2           | EA   | 105       | <div><div></div></div> 1.9%   |
|                     | 0           | EA   | 105       | <div><div></div></div> 0.0%   |
|                     | 0           | EA   | 105       | <div><div></div></div> 0.0%   |
|                     | 0           | EA   | 105       | <div><div></div></div> 0.0%   |

| Site Information |                                          |
|------------------|------------------------------------------|
| Manpower         |                                          |
| 4                | White Construction Management            |
| 14               | White Construction Operators             |
| 12               | White Construction Laborers              |
|                  | White Construction Ironworkers           |
|                  | White Construction Millwright            |
|                  | White Construction Electrician           |
|                  | Dunn Company                             |
|                  | West Wind                                |
|                  | Tobey Construction & Cartage             |
|                  | KVCC                                     |
|                  |                                          |
|                  |                                          |
|                  |                                          |
|                  |                                          |
| 30               | Total                                    |
| Equipment        |                                          |
| 10               | Pickup Trucks                            |
| 2                | Dozers                                   |
| 2                | Skid Steers                              |
| 2                | Rollers                                  |
| 2                | Graders                                  |
| 3                | Cargo Trailers                           |
| 2                | Reclaimer Stabilizer                     |
| 1                | Excavators                               |
| 2                | Smooth Drum Roller                       |
| 3                | Trailers                                 |
| 3                | Water Trucks                             |
| 2                | Sheepfoot roller                         |
| 34               | Total                                    |
| Qty Executed     | Completion Certificates                  |
| 0/20             | WTG Civil Works Completion               |
| 0/105            | WTG Foundation Completion                |
| 0/105            | WTG Mechanical Completion                |
| 0/20             | Collection Circuit Mechanical Completion |
| 0/1              | Substation Mechanical Completion         |
| 0/1              | Electrical Substantial Completion        |
| 0/1              | O&M Building Substantial Completion      |
| 0/1              | Final Completion                         |

| Additional Comments |  |
|---------------------|--|
|                     |  |

| Panther Grove 2                               |                                                  |                  | Daily Safety Topics                       |                  |                          |                  | <div>DUNN<br/>COMPANY</div><br><br><div>Saturday, August 8, 2026</div> |                  |                   |             |           |            |  |
|-----------------------------------------------|--------------------------------------------------|------------------|-------------------------------------------|------------------|--------------------------|------------------|------------------------------------------------------------------------|------------------|-------------------|-------------|-----------|------------|--|
| Manpower                                      |                                                  |                  | Please adhere to traffic control devices. |                  |                          |                  |                                                                        |                  |                   |             |           |            |  |
|                                               |                                                  |                  | Site Notes                                |                  |                          |                  |                                                                        |                  |                   |             |           |            |  |
| 20                                            | Dunn Company                                     |                  |                                           |                  |                          |                  |                                                                        |                  |                   |             |           |            |  |
| 4                                             | Tobey's Construction & Cartage                   |                  |                                           |                  |                          |                  |                                                                        |                  |                   |             |           |            |  |
| 10                                            | KVCC                                             |                  |                                           |                  |                          |                  |                                                                        |                  |                   |             |           |            |  |
| 3                                             | Millennia Professional Services                  |                  |                                           |                  |                          |                  |                                                                        |                  |                   |             |           |            |  |
| 1                                             | Material Service Testing                         |                  |                                           |                  |                          |                  |                                                                        |                  |                   |             |           |            |  |
| 0                                             | Beniach Construction Company                     |                  |                                           |                  |                          |                  |                                                                        |                  |                   |             |           |            |  |
| 0                                             | Dirtworks                                        |                  |                                           |                  |                          |                  |                                                                        |                  |                   |             |           |            |  |
| 1                                             | HLR                                              |                  |                                           |                  |                          |                  |                                                                        |                  |                   |             |           |            |  |
| 4                                             | LPM Management Services                          |                  |                                           |                  |                          |                  |                                                                        |                  |                   |             |           |            |  |
| 43                                            | Totals                                           |                  |                                           |                  |                          |                  |                                                                        |                  |                   |             |           |            |  |
| Key                                           |                                                  |                  | LAST WORKING DAY                          |                  | TODAY                    |                  | NEXT WORKING DAY                                                       |                  | Quantity Tracking |             |           |            |  |
| (S) = Start<br>(C) = Continue<br>(F) = Finish |                                                  |                  | Friday, August 7, 2026                    |                  | Saturday, August 8, 2026 |                  | Sunday, August 9, 2026                                                 |                  |                   |             |           |            |  |
| ACTIVITY                                      |                                                  |                  | LOCATION(S)                               |                  | LOCATION(S)              |                  | LOCATION(S)                                                            |                  |                   |             |           |            |  |
| Public Road Improvements                      | Road Closures<br>(Unfinished Work<br>Protection) | 200E:1800N-1900N | Protecting work                           | 200E:1800N-1900N | Protecting work          | 200E:1800N-1900N | Protecting Work                                                        | QTY LAST WORKDAY | QTY TO DATE       | UNIT        | TOTAL QTY | % COMPLETE |  |
|                                               |                                                  | 1800N:100E-200E  | Protecting work                           | 1800N:100E-200E  | Protecting Work          |                  |                                                                        |                  |                   |             |           |            |  |
|                                               |                                                  | 1800N:200E-300   | Protecting work                           | 1800N:200E-300   | Protecting Work          |                  |                                                                        |                  |                   |             |           |            |  |
|                                               |                                                  | 200E:1800N-IL116 | Protecting work                           | 200E:1800N-IL116 | Protecting Work          |                  |                                                                        |                  |                   |             |           |            |  |
|                                               |                                                  | 1600N:CH16-400E  | Protecting work                           | 1600N:CH16-400E  | Protecting Work          |                  |                                                                        |                  |                   |             |           |            |  |
|                                               |                                                  | 1600N:500E-600E  | 4" Agg Cap                                | 1600N:500E-600E  | Protect work             |                  |                                                                        |                  |                   |             |           |            |  |
|                                               |                                                  | 1600N:600E-700E  | 4" Agg Cap                                | 1600N:600E-700E  | Protect work             |                  |                                                                        |                  |                   |             |           |            |  |
|                                               |                                                  | 1600N:700E-800   | 4" Agg Cap                                | 1600N:700E-800   | Protect work             |                  |                                                                        |                  |                   |             |           |            |  |
|                                               |                                                  | 600E:1500N-1600N | 4" Agg Cap                                | 600E:1500N-1600N | Protect work             |                  |                                                                        |                  |                   |             |           |            |  |
|                                               |                                                  | 600E:IL116-1600N | 4" Agg Cap                                | 600E:IL116-1600N | Protect work             |                  |                                                                        |                  |                   |             |           |            |  |
|                                               | 1600N:400E-500E                                  | Widening         | 1600N:400E-500E                           | Protect work     | 1300N:100E-150E          | Protect work     |                                                                        |                  |                   |             |           |            |  |
|                                               | 1300N:500E-600E                                  | Protecting work  | 1300N:500E-600E                           | Protecting work  | 1300N:500E-600E          | Protect work     |                                                                        |                  |                   |             |           |            |  |
|                                               | 1300N:600E-700E                                  | Protecting work  | 1300N:600E-700E                           | Protecting work  | 1300N:600E-700E          | Protect work     |                                                                        |                  |                   |             |           |            |  |
|                                               | 600E:1250N-1300N                                 | Protecting work  | 600E:1250N-1300N                          | Protect work     | 600E:1250N-1300N         | Protect work     |                                                                        |                  |                   |             |           |            |  |
|                                               | 600E:1300N-1400N                                 | Protecting work  | 600E:1300N-1400N                          | Protecting work  | 600E:1300N-1400N         | Protect work     |                                                                        |                  |                   |             |           |            |  |
| Road Closures (Active<br>Roadwork)            | 1300N:100E-150E                                  | 241              | 700E:IL116-1600N                          | 322,326          | 1600N:500E-600E          | 4" Agg Cap       |                                                                        |                  |                   |             |           |            |  |
|                                               | 1300N:150E-200E                                  | 241              | 700E:1500N-1600N                          | 322,326          |                          |                  |                                                                        |                  |                   |             |           |            |  |
|                                               | 150E:1400N-1300N                                 | 241              |                                           |                  |                          |                  |                                                                        |                  |                   |             |           |            |  |
|                                               | 200E:1800N-1900N                                 | Punch List       |                                           |                  |                          |                  |                                                                        |                  |                   |             |           |            |  |
| Box Culvert Install                           |                                                  |                  |                                           |                  |                          |                  | 0.0                                                                    | 0.0              | EA                | 15.0        | 0.0%      |            |  |
|                                               | Pipe Culvert Install                             | F 241            |                                           | S 326, 322       |                          |                  | 1.0                                                                    | 54.0             | EA                | 222.0       | 24.3%     |            |  |
| Agg. Widening                                 | C 1600N:400E-500E                                |                  |                                           |                  |                          |                  | 0.0                                                                    | 0.6              | Mi                | 75.0        | 0.8%      |            |  |
|                                               | C 1300N:500E-600E                                |                  |                                           |                  |                          |                  |                                                                        |                  |                   |             |           |            |  |
| Agg. Profile Adj. & Add<br>Rock               | C 1300N:600E-700E                                |                  |                                           |                  |                          |                  |                                                                        |                  |                   |             |           |            |  |
|                                               | S 600E:1250N-1300N                               |                  |                                           |                  |                          |                  |                                                                        |                  |                   |             |           |            |  |
| Road Pulverization                            | S 600E:1300N-1400N                               |                  |                                           |                  |                          |                  |                                                                        |                  |                   |             |           |            |  |
|                                               |                                                  |                  |                                           |                  |                          |                  |                                                                        |                  |                   |             |           |            |  |
| Cement Stabilization                          |                                                  |                  |                                           |                  |                          |                  |                                                                        |                  |                   |             |           |            |  |
|                                               |                                                  |                  |                                           |                  |                          |                  |                                                                        |                  |                   |             |           |            |  |
| Agg Surface Install                           | C 1600N:500E-600E                                | 4" Agg Cap       | C 1600N:500E-600E                         | 4" Agg Cap       |                          |                  | 2,640.0                                                                | 19,240.0         | LF                | 804,095.0   | 2.4%      |            |  |
|                                               | F 1600N:600E-700E                                | 4" Agg Cap       |                                           |                  |                          |                  |                                                                        |                  |                   |             |           |            |  |
|                                               | F 600E:1500N-1600N                               | 4" Agg Cap       |                                           |                  |                          |                  |                                                                        |                  |                   |             |           |            |  |
|                                               | F 600E:IL116-1600N                               | 4" Agg Cap       |                                           |                  |                          |                  |                                                                        |                  |                   |             |           |            |  |
| Agg. Shoulder                                 |                                                  |                  |                                           |                  |                          |                  | 0.0                                                                    | 1.5              | MI                | 75.0        | 2.0%      |            |  |
|                                               |                                                  |                  |                                           |                  |                          |                  | 0.0                                                                    | 2.0              | MI                | 75.0        | 2.7%      |            |  |
| Earthwork                                     |                                                  |                  |                                           |                  |                          |                  | 0.0                                                                    | 0.0              | LF                | 374,014.0   | 0.0%      |            |  |
|                                               |                                                  |                  |                                           |                  |                          |                  | 0.0                                                                    | 0.0              | SY                | 1,412,544.0 | 0.0%      |            |  |
| Oil and Chip                                  |                                                  |                  |                                           |                  |                          |                  |                                                                        |                  |                   |             |           |            |  |
|                                               |                                                  |                  |                                           |                  |                          |                  |                                                                        |                  |                   |             |           |            |  |
| Seeding                                       |                                                  |                  |                                           |                  |                          |                  |                                                                        |                  |                   |             |           |            |  |
|                                               |                                                  |                  |                                           |                  |                          |                  |                                                                        |                  |                   |             |           |            |  |
| Punchlist                                     | C 200E:1800N-1900N                               | Punch List       |                                           |                  |                          |                  | 0.0                                                                    | 0.5              | MI                | 75.0        | 0.7%      |            |  |
|                                               | C 1800N:100E-200E                                | Punch List       |                                           |                  |                          |                  |                                                                        |                  |                   |             |           |            |  |
|                                               | C 1800N:200E-300                                 | Punch List       |                                           |                  |                          |                  |                                                                        |                  |                   |             |           |            |  |
|                                               | C 200E:1800N-IL116                               | Punch List       |                                           |                  |                          |                  |                                                                        |                  |                   |             |           |            |  |
| HMA                                           | C 1600N:CH16-400E                                | Punch List       |                                           |                  |                          |                  | 0.0                                                                    | 0.5              | TON               | 75.0        | 0.7%      |            |  |
|                                               |                                                  |                  |                                           |                  |                          |                  |                                                                        |                  |                   |             |           |            |  |
| BOP Work                                      | Crane Pad Stabilization                          |                  |                                           |                  |                          |                  | 0.0                                                                    | 0.0              | EA                | 109.0       | 0.0%      |            |  |
|                                               | Access Road<br>Stabilization                     |                  |                                           |                  |                          |                  | 0.0                                                                    | 9.0              | EA                | 109.0       | 8.3%      |            |  |



