

## Panther Grove 2

|                            | 21-Jul-26 | Today |
|----------------------------|-----------|-------|
| Daily Weather as of 7:00am | 0         | 0     |
| Low Temperature (F)        | 58        | 53    |
| High Temperature (F)       | 83        | 74    |
| Ground Wind Speed (MPH):   | 16 MPH    | 9 MPH |
| Precipitation (in)         | 0.00      | 3%    |
| July Precip Total (in)     | 2.67      |       |

|                 | ACTIVITY                 |
|-----------------|--------------------------|
| Laydown Yard    | Install Laydown Yard     |
| Public Roads    | Strip Public Road Radii  |
|                 | Mowing Public Road Radii |
|                 | Stone Public Road Radii  |
| Access Roads    | Strip Access Road        |
|                 | Cement Stabilization     |
|                 | Stone Access Road        |
|                 | Strip Access Road Radii  |
|                 | Stone Access Road Radii  |
| Foundations     | Strip Sites              |
|                 | Geo-Piers                |
|                 | Excavate Foundations     |
|                 | Mud Mat                  |
|                 | Rebar Delivery           |
|                 | Rebar Bottom Mat         |
|                 | Anchor Bolt Build        |
|                 | Anchor Bolt Set          |
|                 | Internal Grounding       |
|                 | Rebar Top Mat            |
|                 | Base Conduit             |
|                 | Pour Base                |
|                 | Rebar Pedestal           |
|                 | Form Pedestal            |
|                 | Pour Pedestal            |
|                 | Backfill Foundation      |
|                 | Crane Pad Subgrade       |
|                 | Crane Pad Stabilization  |
|                 | Crane Pad Stone          |
|                 | Set Load Spreader Plate  |
| Set Grout Forms |                          |
| Pour Grout      |                          |

[illegible][illegible][illegible]

| Quantity Tracking   |             |      |           |                              |
|---------------------|-------------|------|-----------|------------------------------|
| QTY LAST<br>WORKDAY | QTY TO DATE | UNIT | TOTAL QTY | % COMPLETE                   |
|                     | 0           | ACRE | 25.0      | 0.0%                         |
| 1                   | 4           | EA   | 35        | <div><div></div></div> 11.4% |
|                     |             |      |           | 0.0%                         |
|                     | 0           | EA   | 35        | 0.0%                         |
|                     | 12945       | LF   | 161120    | <div><div></div></div> 8.0%  |
|                     | 12945       | LF   | 161120    | <div><div></div></div> 8.0%  |
|                     | 2757        | EA   | 161120    | <div><div></div></div> 1.7%  |
|                     | 10          | EA   | 140       | <div><div></div></div> 7.1%  |
|                     | 10          | EA   | 140       | <div><div></div></div> 7.1%  |
| 1                   | 8           | EA   | 105       | <div><div></div></div> 7.6%  |
|                     | 0           | EA   | 14        | 0.0%                         |
|                     | 2           | EA   | 105       | <div><div></div></div> 1.9%  |
| 2                   | 2           | EA   | 105       | <div><div></div></div> 1.9%  |
| 2                   | 2           | EA   | 105       | <div><div></div></div> 1.9%  |
| 2                   | 2           | EA   | 105       | <div><div></div></div> 1.9%  |
| 2                   | 2           | EA   | 105       | <div><div></div></div> 1.9%  |
| 2                   | 2           | EA   | 105       | <div><div></div></div> 1.9%  |
| 2                   | 2           | EA   | 105       | <div><div></div></div> 1.9%  |
| 2                   | 2           | EA   | 105       | <div><div></div></div> 1.9%  |
| 2                   | 2           | EA   | 105       | <div><div></div></div> 1.9%  |
| 2                   | 2           | EA   | 105       | <div><div></div></div> 1.9%  |
| 2                   | 2           | EA   | 105       | <div><div></div></div> 1.9%  |
| 2                   | 2           | EA   | 105       | <div><div></div></div> 1.9%  |
| 2                   | 2           | EA   | 105       | <div><div></div></div> 1.9%  |
| 0                   | 0           | EA   | 105       | 0.0%                         |
| 0                   | 0           | EA   | 105       | 0.0%                         |
| 0                   | 0           | EA   | 105       | 0.0%                         |
| 0                   | 0           | EA   | 105       | 0.0%                         |

| Site Information |                                          |
|------------------|------------------------------------------|
| Manpower         |                                          |
| 4                | White Construction Management            |
| 14               | White Construction Operators             |
| 11               | White Construction Laborers              |
|                  | White Construction Ironworkers           |
|                  | White Construction Millwright            |
|                  | White Construction Electrician           |
|                  | Dunn Company                             |
|                  | West Wind                                |
|                  | Tobey Construction & Cartage             |
|                  | KVCC                                     |
|                  |                                          |
|                  |                                          |
|                  |                                          |
|                  |                                          |
| 29               | Total                                    |
| Equipment        |                                          |
| 11               | Pickup Trucks                            |
| 2                | Dozers                                   |
| 2                | Skid Steers                              |
| 2                | Rollers                                  |
| 2                | Graders                                  |
| 3                | Cargo Trailers                           |
| 2                | Reclaimer Stabilizer                     |
| 1                | Excavators                               |
| 2                | Smooth Drum Roller                       |
| 3                | Trailers                                 |
| 3                | Water Trucks                             |
| 2                | Sheepfoot roller                         |
| 35               | Total                                    |
| Qty Executed     | Completion Certificates                  |
| 0/20             | WTG Civil Works Completion               |
| 0/105            | WTG Foundation Completion                |
| 0/105            | WTG Mechanical Completion                |
| 0/20             | Collection Circuit Mechanical Completion |
| 0/1              | Substation Mechanical Completion         |
| 0/1              | Electrical Substantial Completion        |
| 0/1              | O&M Building Substantial Completion      |
| 0/1              | Final Completion                         |

| Additional Comments |  |
|---------------------|--|
|                     |  |

## Panther Grove 2

|                            | 21-Jul-26 | Today |
|----------------------------|-----------|-------|
| Daily Weather as of 7:00am | #N/A      | #N/A  |
| Low Temperature (F)        | 59        | 58    |
| High Temperature (F)       | 74        | 74    |
| Ground Wind Speed (MPH):   | 15 MPH    | 14    |
| Precipitation (in)         | 0.00      | 20%   |
| June Precip Total (in)     | 4.30      |       |

|              | ACTIVITY                      | LOCATION(S)                                                                                                                                                                                                                                                                     |
|--------------|-------------------------------|---------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------|
| Public Roads | Road Closures (Curing Roads)  | 600E:1500N-1600N (Cure day 4)<br>600E:IL116-1600N (Cure day 4)<br>1600N:500E-600E (Cure day 4)<br>1600N:700E-800E (Cure day 4)                                                                                                                                                  |
|              | Road Closures (Pipe Culverts) | 900N:1000E-900E (244,243)                                                                                                                                                                                                                                                       |
|              | Road Closures (Roadwork)      | 200E:1800N-1900N (Agg Cap/Earth Shoulders)<br>1800N:100E-200E (Agg Cap/Earth Shoulders)<br>1800N:200E-300E (Agg Cap/Earth Shoulders)<br>200E:1800N-IL116 (Agg Cap/Earth Shoulders)<br>1600N:400E-CH16 (Agg Cap/Earth Shoulders)<br><br>1600N:400E-500E (widening/pulverization) |
|              | Culvert Work                  | 244,243                                                                                                                                                                                                                                                                         |
|              | Road Pulverization            | No work available                                                                                                                                                                                                                                                               |
|              | Cement Stabilization          | No work available                                                                                                                                                                                                                                                               |
|              | Agg Surface Install           | 200E:1800N-1900N<br>1800N:100E-200E<br>1800N:200E-300E<br>200E:1800N-IL116                                                                                                                                                                                                      |
|              | Oil and Chip                  |                                                                                                                                                                                                                                                                                 |
|              | Earthen Shoulders             | 200E:1800N-1900N<br>1800N:100E-200E<br>1800N:200E-300E<br>200E:1800N-IL116                                                                                                                                                                                                      |

|                     |  |
|---------------------|--|
| Daily Safety Topics |  |
|                     |  |
| Site Notes          |  |
|                     |  |

**Wednesday, July 22, 2026**

| TODAY                                                                                                                                                                                                                                                                                                                                            |  | NEXT WORKING DAY                                                                                                                                                                                                                                                                  |  |
|--------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------|--|-----------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------|--|
| Wednesday, July 22, 2026                                                                                                                                                                                                                                                                                                                         |  | Thursday, July 23, 2026                                                                                                                                                                                                                                                           |  |
| LOCATION(S)                                                                                                                                                                                                                                                                                                                                      |  | LOCATION(S)                                                                                                                                                                                                                                                                       |  |
| 600E:1500N-1600N (Cure day 6)<br>600E:IL116-1600N (Cure day 6)<br>1600N:500E-600E (Cure day 6)<br>1600N:700E-800E (Cure day 6)<br><br>1600N:400E-CH16 (Protecting Base)                                                                                                                                                                          |  | 600E:1500N-1600N (Cure day 7)<br>600E:IL116-1600N (Cure day 7)<br>1600N:500E-600E (Cure day 7)<br>1600N:700E-800E (Cure day 7)<br><br>1600N:400E-CH16 (Protecting Base)                                                                                                           |  |
| 900N:1000E-900E (53)<br>900E:1000N-900N (328)                                                                                                                                                                                                                                                                                                    |  | 1000N:1000E-900E (329,354)<br>1000N:800E-900E (329,354)<br>900E:1000N-900N (329,354)<br>900E:1000N-1100N (329,354)                                                                                                                                                                |  |
| 200E:1800N-1900N (Agg Cap/Earth Shoulders)<br>1800N:100E-200E (Agg Cap/Earth Shoulders)<br>1800N:200E-300E (Agg Cap/Earth Shoulders)<br>200E:1800N-IL116 (Agg Cap/Earth Shoulders)<br>1600N:400E-CH16 (Agg Cap/Earth Shoulders)<br><br>1600N:400E-500E (Agg Cap/widening)<br><br>1300N:500E-600E (Agg Cap/Widening)<br>1300N:500E-600E (staging) |  | 200E:1800N-1900N (Earth Shoulders)<br>1800N:100E-200E (Earth Shoulders)<br>1800N:200E-300E (Earth Shoulders)<br>200E:1800N-IL116 (Earth Shoulders)<br><br>1300N:500E-600E (Widening)<br>1300N:600E-700E (Widening)<br>1300N:400E-500E (Staging)<br><br>1600N:400E-500E (Widening) |  |
| 53,328                                                                                                                                                                                                                                                                                                                                           |  | 329,354                                                                                                                                                                                                                                                                           |  |
| No work available                                                                                                                                                                                                                                                                                                                                |  | No work available                                                                                                                                                                                                                                                                 |  |
| No work available                                                                                                                                                                                                                                                                                                                                |  | No work available                                                                                                                                                                                                                                                                 |  |
| 200E:1800N-1900N<br>1800N:100E-200E<br>1800N:200E-300E<br>200E:1800N-IL116<br>1600N:400E-CH16                                                                                                                                                                                                                                                    |  | 1600N:400E-CH16                                                                                                                                                                                                                                                                   |  |
|                                                                                                                                                                                                                                                                                                                                                  |  |                                                                                                                                                                                                                                                                                   |  |
| 200E:1800N-1900N<br>1800N:100E-200E<br>1800N:200E-300E<br>200E:1800N-IL116                                                                                                                                                                                                                                                                       |  | 200E:1800N-1900N<br>1800N:100E-200E<br>1800N:200E-300E<br>200E:1800N-IL116<br><br>1600N:400E-CH16                                                                                                                                                                                 |  |

| Quantity Tracking   |             |      |           |                              |
|---------------------|-------------|------|-----------|------------------------------|
| QTY LAST<br>WORKDAY | QTY TO DATE | UNIT | TOTAL QTY | % COMPLETE                   |
| 2.00                | 38          | EA   | 222       | <div><div></div></div> 17.1% |
| -                   | 21,595.79   | LF   | 374014    | <div><div></div></div> 5.8%  |
| -                   | 21,595.79   | LF   | 374014    | <div><div></div></div> 5.8%  |
| 2,000.00            | 6,500.00    | LF   | 374014    | <div><div></div></div> 1.7%  |
| -                   | -           | LF   | 374014    | <div><div></div></div> 0.0%  |
| 0.50                | 0.50        | LF   | 374014    | <div><div></div></div> 0.0%  |

[illegible]

### Additional Comments



