

Panther Grove 2

	22-Jul-26	Today
Daily Weather as of 7:00am	0	0
Low Temperature (F)	53	59
High Temperature (F)	74	77
Ground Wind Speed (MPH):	9 MPH	4 MPH
Precipitation (in)	0.00	6%
July Precip Total (in)	2.67	

	ACTIVITY
Laydown Yard	Install Laydown Yard
Public Roads	Strip Public Road Radii
	Mowing Public Road Radii
	Stone Public Road Radii
Access Roads	Strip Access Road
	Cement Stabilization
	Stone Access Road
	Strip Access Road Radii
	Stone Access Road Radii
Foundations	Strip Sites
	Geo-Piers
	Excavate Foundations
	Mud Mat
	Rebar Delivery
	Rebar Bottom Mat
	Anchor Bolt Build
	Anchor Bolt Set
	Internal Grounding
	Rebar Top Mat
	Base Conduit
	Pour Base
	Rebar Pedestal
	Form Pedestal
	Pour Pedestal
	Backfill Foundation
	Crane Pad Subgrade
	Crane Pad Stabilization
	Crane Pad Stone
	Set Load Spreader Plate
Set Grout Forms	
Pour Grout	

[illegible][illegible]

NEXT WORKING DAY Friday, July 24, 2026 LOCATION(S)
Continue Laydown Yard
P29 (CH16-1000)
P11 (1400-Hwy16) P17 (1300-Hwy16)
T37(CH16:1600-IL116) T40 (CH16:1500-1600)
T37

Quantity Tracking				
QTY LAST WORKDAY	QTY TO DATE	UNIT	TOTAL QTY	% COMPLETE
	0	ACRE	25.0	0.0%
1	4	EA	35	11.4%
				2.9%
	1	EA	35	2.9%
	12945	LF	161120	8.0%
	12945	LF	161120	8.0%
	2757	EA	161120	1.7%
	10	EA	140	7.1%
	10	EA	140	7.1%
1	8	EA	105	7.6%
	0	EA	14	0.0%
	2	EA	105	1.9%
	2	EA	105	1.9%
	2	EA	105	1.9%
	2	EA	105	1.9%
	2	EA	105	1.9%
	2	EA	105	1.9%
	2	EA	105	1.9%
	2	EA	105	1.9%
	2	EA	105	1.9%
	2	EA	105	1.9%
	2	EA	105	1.9%
	2	EA	105	1.9%
	2	EA	105	1.9%
	0	EA	105	0.0%
	0	EA	105	0.0%
	0	EA	105	0.0%

Site Information	
Manpower	
4	White Construction Management
14	White Construction Operators
11	White Construction Laborers
	White Construction Ironworkers
	White Construction Millwright
	White Construction Electrician
	Dunn Company
	West Wind
	Tobey Construction & Cartage
	KVCC
29	Total
Equipment	
11	Pickup Trucks
2	Dozers
2	Skid Steers
2	Rollers
2	Graders
3	Cargo Trailers
2	Reclaimer Stabilizer
1	Excavators
2	Smooth Drum Roller
3	Trailers
3	Water Trucks
2	Sheepfoot roller
35	Total
Qty Executed	Completion Certificates
0/20	WTG Civil Works Completion
0/105	WTG Foundation Completion
0/105	WTG Mechanical Completion
0/20	Collection Circuit Mechanical Completion
0/1	Substation Mechanical Completion
0/1	Electrical Substantial Completion
0/1	O&M Building Substantial Completion
0/1	Final Completion

Additional Comments	

Panther Grove 2 Public Road Improvements

Key
(S) = Start
(C) = Continue
(F) = Finish

	ACTIVITY
Public Roads	Road Closures (Curing Roads)
	Road Closures (Pipe Culverts)
	Road Closures (Roadwork)
	Culvert Work
	Road Pulverization
	Cement Stabilization
	Agg Surface Install
	Oil and Chip
	Earthen Shoulders

LAST WORKING DAY
Wednesday, July 22, 2026
LOCATION(S)
600E:1500N-1600N (Cure day 6) 600E:IL116-1600N (Cure day 6) 1600N:500E-600E (Cure day 6) 1600N:600E-700E (Cure day 6) 1600N:700E-800E (Cure day 6) 1600N:400E-CH16 (Protecting Base) 1600N:400E-500E (delayed work zone, widening)
900N:1000E-900E (53) 900E:1000N-900N (328)
200E:1800N-1900N (Agg Cap/Earth Shoulders) 1800N:100E-200E (Agg Cap/Earth Shoulders) 1800N:200E-300E (Agg Cap/Earth Shoulders) 200E:1800N-IL116 (Agg Cap/Earth Shoulders) 1600N:400E-CH16 (Agg Cap/Earth Shoulders) 1600N:400E-500E (Agg Cap/widening) 1300N:500E-600E (Agg Cap/Widening) 1300N:500E-600E (staging)
53, 328
No Work Available
No Work Available
200E:1800N-1900N 1800N:100E-200E 1800N:200E-300E 200E:1800N-IL116
200E:1800N-1900N (Shaping)

Daily Safety Topics
Site Notes

Thursday, July 23, 2026

TODAY
Thursday, July 23, 2026
LOCATION(S)
600E:1500N-1600N (Cure day 7) 600E:IL116-1600N (Cure day 7) 1600N:500E-600E (Cure day 7) 1600N:600E-700E (Cure day 7) 1600N:700E-800E (Cure day 7)
1000N:1000E-900E (329,354) 1000N:800E-900E (329,354) 900E:1000N-900N (329,354) 900E:1000N-1100N (329,354)
200E:1800N-1900N (Profiling/Earth Shoulders) 1800N:100E-200E (Profiling/Earth Shoulders) 1800N:200E-300E (Profiling/Earth Shoulders) 200E:1800N-IL116 (Agg Cap/Earth Shoulders) 1600N:400E-CH16 (4" Agg Cap) 1600N:400E-500E (Widening)
329, 354
No Work Available
No Work Available
200E:1800N-1900N (Profiling, Shoulders) 1800N:100E-200E (Profiling) 1800N:200E-300E (Profiling) 200E:1800N-IL116 (4" Agg Cap, Profiling)
200E:1800N-1900N 1800N:100E-200E 1800N:200E-300E 200E:1800N-IL116

NEXT WORKING DAY
Friday, July 24, 2026
LOCATION(S)
1000N:800E-900E (61, 62)
600E:1500N-1600N (4" Agg Cap) 600E:IL116-1600N (4" Agg Cap) 1600N:500E-600E (4" Agg Cap) 1600N:600E-700E (4" Agg Cap) 1600N:700E-800E (4" Agg Cap) 200E:1800N-1900N (Profiling) 1800N:100E-200E (Profiling) 1800N:200E-300E (Profiling) 200E:1800N-IL116 (Profiling) 1600N:400E-CH16 (Shoulders)
61, 62
No Work Available
No Work Available
200E:1800N-1900N (Profiling) 1800N:100E-200E (Profiling) 1800N:200E-300E (Profiling) 200E:1800N-IL116 (Profiling)
200E:1800N-1900N 1800N:100E-200E 1800N:200E-300E 200E:1800N-IL116 1600N:400E-CH16 1600N:500E-600E



Site Information	
Manpower	
13	Dunn Company
4	Tobey's Construction & Cartage
7	KVCC
24	Totals

Quantity Tracking				
QTY LAST WORKDAY	QTY TO DATE	UNIT	TOTAL QTY	% COMPLETE
N/A	N/A	N/A	N/A	N/A
N/A	N/A	N/A	N/A	N/A
N/A	N/A	N/A	N/A	N/A
2	40	EA	222	18.0%
	21595.785	LF	374014	5.8%
	21595.785	LF	374014	5.8%
	6500	LF	374014	1.7%
		LF	374014	0.0%
	0.5	LF	374014	0.0%

