

Panther Grove 2

	28-Jul-26	Today
Daily Weather as of 7:00am	0	0
Low Temperature (F)	59	57
High Temperature (F)	84	83
Ground Wind Speed (MPH):	10 MPH	8 MPH
Precipitation (in)	0.10	5%
July Precip Total (in)	2.77	

	ACTIVITY
Public Roads	Strip Public Road Radii
	Mowing Public Road Radii
	Stone Public Road Radii
Access Roads	Strip Access Road
	Cement Stabilization
	Stone Access Road
	Strip Access Road Radii
	Stone Access Road Radii

LAST WORKING DAY
Tuesday, July 28, 2026
LOCATION(S)
Start P11 (1400-Hwy16) Continue P6 (1600N RD / CH 16) Continue P9 (1500-Hwy16)
Continue T85, Start T27, T40, T37
Start T37, T27, T40, T06
Start T85, T40, T27

Daily Safety Topics

Making Good Decisions: Good decisions are what keep us safe and others. It's choosing the right way over the fast way, stopping when something doesn't feel right, and speaking up when we see a hazard.

Mentorship: A strong culture of safety doesn't happen by accident, it's built through people learning from one another. New workers regardless of age need to mentored by experienced leads to help teach and prevent incidents.

Site Notes

Wednesday, July 29, 2026

TODAY
Wednesday, July 29, 2026
LOCATION(S)
Continue P11 (1400-Hwy16) Continue P6 (1600N RD / CH 16) Continue P9 (1500-Hwy16)
Continue T40, T27, T37
Finish T37, T27, T40, T06, Start T07
Continue T40, T27, T37

NEXT WORKING DAY
Thursday, July 30, 2026
LOCATION(S)
Continue P11 (1400-Hwy16) Continue P6 (1600N RD / CH 16) Continue P9 (1500-Hwy16)
Continue T40, T27, T37
Finish T37, T27, T40, T06, Start T07
Continue T40, T27, T37



Quantity Tracking				
QTY LAST WORKDAY	QTY TO DATE	UNIT	TOTAL QTY	% COMPLETE
	2	EA	35	5.7%
	0	EA	35	0.0%
	0	LF	161120	0.0%
	12945	LF	161120	8.0%
	0	LF	161120	0.0%
	10	EA	TBD	#VALUE!
	10	EA	TBD	#VALUE!

Site Information	
Manpower	
4	White Construction Management
14	White Construction Operators
11	White Construction Laborers
	White Construction Ironworkers
	White Construction Millwright
	White Construction Electrician
	Dunn Company
	West Wind
	Tobey's Construction & Cartage
	KVCC
29	Total
Equipment	
11	Pickup Trucks
2	Dozers
2	Rollers
2	Graders
2	Cargo Trailer
0	Cranes
1	Excavators
0	Forklift
3	Trailers
1	Sand Truck
2	Sheepfoot Roller
2	Reclaimer Stabilizer
2	Smooth Drum Roller
3	Water Trucks
33	Total

Additional Comments

Panther Grove 2				Daily Safety Topics				DUNN COMPANY				
Site Information				Please adhere to traffic control devices.								
Manpower												
8	Dunn Company			Site Notes								
4	Tobey's Construction & Cartage											
7	KVCC											
2	Millennia Professional Services											
1	LPM Management Services											
22	Totals											
Key (S) = Start (C) = Continue (F) = Finish		LAST WORKING DAY Tuesday, July 28, 2026		TODAY Wednesday, July 29, 2026		NEXT WORKING DAY Thursday, July 30, 2026		Quantity Tracking				
ACTIVITY		LOCATION(S)		LOCATION(S)		LOCATION(S)		QTY LAST WORKDAY	QTY TO DATE	UNIT	TOTAL QTY	% COMPLETE
Public Road Improvements	Road Closures (Unfinished Work Protection)	600E:1500N-1600N 600E:IL116-1600N 1600N:500E-600E 1600N:600E-700E 1600N:700E-800 1600N:CH16-400E 1600N:400E-500E 200E:1800N-1900N 1800N:100E-200E 1800N:200E-300 200E:1800N-IL116	Stab. Base Stab. Base Stab. Base Stab. Base Stab. Base Shoulder dropp off Uneven shoulders Shoudler drop off Shoudler drop off Shoudler drop off Shoudler drop off	1300N:500E-600E 1300N:600E-700E 600E:1250N-1300N 600E:1300N-1400N 1600N:500E-600E 1600N:CH16-400E 1600N:400E-500E	Uneven shoulders Uneven shoulders Participating Int Participating Int Stab. Base Shoulder dropp off Uneven shoulders	600E:1500N-1600N 600E:IL116-1600N 1600N:400E-500E 1600N:700E-800 1300N:500E-600E 1300N:600E-700E 600E:1250N-1300N 600E:1300N-1400N	Stab. Base Stab. Base Uneven shoulders Shoulder dropp off Uneven shoulders Uneven shoulders Participating Int Participating Int					
	Road Closures (Active Roadwork)	1000N:800E-900E 1300N:500E-600E 1300N:600E-700E 600E:CH8-1300N 600E:1300N-1400N	63 Widening Widening Participating Int Participating Int	1000N:CH13-800E 200E:1800N-1900N 1800N:100E-200E 1800N:200E-300 200E:1800N-IL116 1600N:600E-700E 1600N:700E-800 600E:1500N-1600N 600E:IL116-1600N	51 Shoulder Work Shoulder Work Shoulder Work Shoulder Work 4" Agg Cap 4" Agg Cap 4" Agg Cap 4" Agg Cap	1000N:CH13-800E 200E:1800N-1900N 1800N:100E-200E 1800N:200E-300 200E:1800N-IL116 1600N:CH16-400E 1600N:500E-600E 1600N:600E-700E 600E:1500N-1600N 600E:IL116-1600N	47 Shoulder Work Shoulder Work Shoulder Work Shoulder Work Shoulder Work 4" Agg Cap 4" Agg Cap 4" Agg Cap 4" Agg Cap					
	Box Culvert Install											
	Pipe Culvert Install	F 63		S 51		S 47						
	Agg. Widening	S 1300N:500E-600E S 1300N:600E-700E										
	Agg. Profile Adj. & Add Rock											
	Road Pulverization											
	Cement Stabilization											
	Agg Surface Install			S 1600N:700E-800 S 1600N:600E-700E	4" Agg Cap 4" Agg Cap	C 1600N:600E-700E S 1600N:500E-600E	4" Agg Cap 4" Agg Cap					
	Agg. Shoulder					S 200E:1800N-1900N S 1800N:100E-200E S 1800N:200E-300 S 200E:1800N-IL116 S 1600N:CH16-400E						
	Earthwork	C 200E:1800N-1900N C 1800N:100E-200E C 1800N:200E-300 C 200E:1800N-IL116		C 200E:1800N-1900N C 1800N:100E-200E C 1800N:200E-300 C 200E:1800N-IL116		C 200E:1800N-1900N C 1800N:100E-200E C 1800N:200E-300 C 200E:1800N-IL116						
	Oil and Chip											
	Seeding											
	Punchlist											
	HMA											
Tower Site Work	Crane Pad Stabilization											
	Access Road Stabilization											



