

Panther Grove 2

	30-Jul-26	Today
Daily Weather as of 7:00am	0	0
Low Temperature (F)	64	66
High Temperature (F)	84	75
Ground Wind Speed (MPH):	5 MPH	13 MPH
Precipitation (in)	0.00	7%
July Precip Total (in)	2.77	

	ACTIVITY
Public Roads	Strip Public Road Radii
	Mowing Public Road Radii
	Stone Public Road Radii
Access Roads	Strip Access Road
	Cement Stabilization
	Stone Access Road
	Strip Access Road Radii
	Stone Access Road Radii

LAST WORKING DAY
Thursday, July 30, 2026
LOCATION(S)
P17 (1300N RD- CH 16)
P6 (1600N RD / CH 16) P11 (1400-Hwy16) P9 (1500N RD / CH 16)
T27, T40, Start T37
T06, T07, T12, T87
T06, T07, T12, T87

Daily Safety Topics

Line of fire -Every task has potential line-of-fire hazards. Take a moment before starting work to identify them, communicate with your crew, and position yourself where you cannot be struck, caught, or crushed. A few seconds of planning can prevent a life-changing injury.

Hazard recognition is the first step in preventing injuries. Taking a few minutes before each task to identify hazards, discuss controls,

Site Notes

Friday, July 31, 2026

TODAY
Friday, July 31, 2026
LOCATION(S)
P17 (1300N RD- CH 16)
P6 (1600N RD / CH 16) P11 (1400-Hwy16) P9 (1500N RD / CH 16)
T37
T06, T07, T12, T87
T06, T07, T12, T87

NEXT WORKING DAY
Saturday, August 1, 2026
LOCATION(S)
P17 (1300N RD- CH 16)
P6 (1600N RD / CH 16) P11 (1400-Hwy16) P9 (1500N RD / CH 16)
T37
T06, T07, T12, T87
T06, T07, T12, T87



Quantity Tracking				
QTY LAST WORKDAY	QTY TO DATE	UNIT	TOTAL QTY	% COMPLETE
	2	EA	35	5.7%
	0	EA	35	0.0%
	0	LF	161120	0.0%
	12945	LF	161120	8.0%
	0	LF	161120	0.0%
	10	EA	TBD	#VALUE!
	10	EA	TBD	#VALUE!

Site Information	
Manpower	
4	White Construction Management
14	White Construction Operators
11	White Construction Laborers
	White Construction Ironworkers
	White Construction Millwright
	White Construction Electrician
	Dunn Company
	West Wind
	Tobey's Construction & Cartage
	KVCC
29	Total
Equipment	
11	Pickup Trucks
2	Dozers
2	Rollers
2	Graders
2	Cargo Trailer
0	Cranes
1	Excavators
0	Forklift
3	Trailers
1	Sand Truck
2	Sheepfoot Roller
2	Reclaimer Stabilizer
2	Smooth Drum Roller
3	Water Trucks
33	Total

Additional Comments

Panther Grove 2				Daily Safety Topics				DUNN COMPANY				
Site Information				Please adhere to traffic control devices.								
Manpower												
8	Dunn Company			Site Notes								
4	Tobey's Construction & Cartage											
7	KVCC											
2	Millennia Professional Services											
1	LPM Management Services											
22	Totals							Friday, July 31, 2026				
Key (S) = Start (C) = Continue (F) = Finish		LAST WORKING DAY		TODAY		NEXT WORKING DAY		Quantity Tracking				
ACTIVITY		LOCATION(S)		LOCATION(S)		LOCATION(S)		QTY LAST WORKDAY	QTY TO DATE	UNIT	TOTAL QTY	% COMPLETE
Road Closures (Unfinished Work Protection)	600E:1500N-1600N	Stab. Base	1300N:500E-600E	Uneven shoulders	1300N:500E-600E	Protecting work						
	600E:IL116-1600N	Stab. Base	1300N:600E-700E	Uneven shoulders	1300N:600E-700E	Protecting work						
	1600N:500E-600E	Stab. Base	600E:1250N-1300N	Participating Int	600E:1250N-1300N	Protecting work						
	1600N:600E-700E	Stab. Base	600E:1300N-1400N	Participating Int	600E:1300N-1400N	Protecting work						
	1600N:700E-800	Stab. Base	1600N:400E-500E	Uneven shoulders	1600N:400E-500E	Protecting work						
	1600N:CH16-400E	Shoulder dropp off	200E:1800N-1900N	Protecting work	200E:1800N-1900N	Protecting work						
	1600N:400E-500E	Uneven shoulders	1800N:100E-200E	Protecting work	1800N:100E-200E	Protecting work						
	200E:1800N-1900N	Shoudler drop off	1800N:200E-300	Protecting work	1800N:200E-300	Protecting work						
	1800N:100E-200E	Shoudler drop off	200E:1800N-IL116	Protecting work	200E:1800N-IL116	Protecting work						
	1800N:200E-300	Shoudler drop off	1600N:CH16-400E	Protecting work	1600N:CH16-400E	Protecting work						
200E:1800N-IL116	Shoudler drop off	1600N:600E-700E	Protecting work	1600N:600E-700E	Protecting work							
Road Closures (Active Roadwork)	1000N:CH13-800E	48, 49	1000N:CH13-800E	47								
	200E:1800N-1900N	Shoulder Work	200E:1800N-1900N	Punch List								
	1800N:100E-200E	Shoulder Work	1800N:100E-200E	Punch List								
	1800N:200E-300	Shoulder Work	1800N:200E-300	Punch List								
	200E:1800N-IL116	Shoulder Work	200E:1800N-IL116	Punch List								
	1600N:600E-700E	4" Agg Cap	1600N:CH16-400E	Shoulder Work								
	1600N:700E-800	4" Agg Cap	1600N:600E-700E	4" Agg Cap								
	600E:1500N-1600N	4" Agg Cap	1600N:700E-800	4" Agg Cap								
	600E:IL116-1600N	4" Agg Cap	1600N:500E-600E	4" Agg Cap								
			600E:1500N-1600N	4" Agg Cap								
Box Culvert Install				0.0	0.0	EA	15.0	0.0%				
Pipe Culvert Install	F 48,49	S 47		2.0	48.0	EA	222.0	21.6%				
Agg. Widening				0.0	0.0	SY	63,065.0	0.0%				
Agg. Profile Adj. & Add Rock				0.0	0.0	MI	75.0	0.0%				
Road Pulverization				0.0	21,595.8	SY	781,532.0	2.8%				
Cement Stabilization				0.0	21,595.8	SY	781,532.0	2.8%				
Agg Surface Install		C 1600N:700E-800 4" Agg Cap S 1600N:600E-700E 4" Agg Cap S 1600N:500E-600E 4" Agg Cap		0.0	6,600.0	LF	804,095.0	0.8%				
Agg. Shoulder	F 200E:1800N-1900N Install F 1800N:100E-200E Install F 1800N:200E-300 Install F 200E:1800N-IL116 Install	S 1600N:CH16-400E Install		1.5	1.5	MI	75.0	2.0%				
Earthwork	F 200E:1800N-1900N Shoulder Prep F 1800N:100E-200E Shoulder Prep F 1800N:200E-300 Shoulder Prep F 200E:1800N-IL116 Shoulder Prep F 1600N:CH16-400E Shoulder Prep			2.0	2.0	MI	75.0	2.7%				
Oil and Chip				0.0	0.0	LF	374,014.0	0.0%				
Seeding				0.0	0.0	SY	1,412,544.0	0.0%				
Punchlist		C 200E:1800N-1900N Shoulder Prep C 1800N:100E-200E Shoulder Prep C 1800N:200E-300 Shoulder Prep C 200E:1800N-IL116 Shoulder Prep S 1600N:CH16-400E Shoulder Prep		0.0	0.5	MI	75.0	0.7%				
HMA				0.0	0.5	TON	75.0	0.7%				
Tower Site Work	Crane Pad Stabilization				0.0	0.0	EA	109.0	0.0%			
	Access Road Stabilization				0.0	9.0	EA	109.0	8.3%			

