

## Panther Grove 2

|                            | 26-Aug-26 | Today |
|----------------------------|-----------|-------|
| Daily Weather as of 7:00am | 0         | 0     |
| Low Temperature (F)        | 62        | 57    |
| High Temperature (F)       | 82        | 81    |
| Ground Wind Speed (MPH):   | 12 MPH    | 7 MPH |
| Precipitation (in)         | 0.00      | 3%    |
| August Precip Total (In)   | 4.50      |       |

|                 | ACTIVITY                |
|-----------------|-------------------------|
| Substation Yard | Substation Grading      |
| Public Roads    | Strip Public Road Radii |
|                 | Mowing                  |
|                 | Stone Public Road Radii |
| Access Roads    | Strip Access Road       |
|                 | Cement Stabilization    |
|                 | Stone Access Road       |
|                 | Strip Access Road Radii |
|                 | Stone Access Road Radii |
| Foundations     | Strip Sites             |
|                 | Geo-Piers               |
|                 | Excavate Foundations    |
|                 | Mud Mat                 |
|                 | Rebar Delivery          |
|                 | Rebar Bottom Mat        |
|                 | Anchor Bolt Build       |
|                 | Anchor Bolt Set         |
|                 | Internal Grounding      |
|                 | Rebar Top Mat           |
|                 | Base Conduit            |
|                 | Pour Base               |
|                 | Rebar Pedestal          |
|                 | Form Pedestal           |
|                 | Pour Pedestal           |
|                 | Backfill Foundation     |
|                 | Crane Pad Subgrade      |
|                 | Crane Pad Stabilization |
|                 | Crane Pad Stone         |
|                 | Set Load Spreader Plate |
| Set Grout Forms |                         |
| Pour Grout      |                         |

[illegible]

## Daily Safety Topics

**Finish strong-** whether you are getting towards completion can it's easy to let our guard down. Fatigue, rushing, and the thought of "just getting this last job done" can lead to shortcuts and injuries.

**Housekeeping in Vehicles and equipment-** Take a few minutes to secure loose items and remove debris before moving equipment. Preventing one loose object, falling rock, or piece of debris from causing an injury or damage.

## Site Notes

**Friday, August 28, 2026**

[illegible][illegible]

### Quantity Tracking

| QTY LAST<br>WORKDAY | QTY TO DATE | UNIT | TOTAL QTY | % COMPLETE                   |
|---------------------|-------------|------|-----------|------------------------------|
|                     |             | ACRE | TBD       |                              |
|                     | 6           | EA   | 35        | <div><div></div></div> 17.1% |
|                     | 4           | EA   | 35        | <div><div></div></div> 11.4% |
|                     | 35280.5     | LF   | 161120    | <div><div></div></div> 21.9% |
|                     | 29489       | LF   | 161120    | <div><div></div></div> 18.3% |
| 1,256               | 26417       | LF   | 161120    | <div><div></div></div> 16.4% |
|                     | 31          | EA   | 140       | <div><div></div></div> 22.1% |
| 2                   | 27          | EA   | 140       | <div><div></div></div> 19.3% |
|                     | 24          | EA   | 105       | <div><div></div></div> 22.9% |
|                     | 0           | EA   | 14        | <div><div></div></div> 0.0%  |
| 1                   | 8           | EA   | 105       | <div><div></div></div> 7.6%  |
| 1                   | 8           | EA   | 105       | <div><div></div></div> 7.6%  |
|                     | 2           | EA   | 105       | <div><div></div></div> 1.9%  |
|                     | 2           | EA   | 105       | <div><div></div></div> 1.9%  |
|                     | 2           | EA   | 105       | <div><div></div></div> 1.9%  |
|                     | 2           | EA   | 105       | <div><div></div></div> 1.9%  |
|                     | 2           | EA   | 105       | <div><div></div></div> 1.9%  |
|                     | 2           | EA   | 105       | <div><div></div></div> 1.9%  |
|                     | 2           | EA   | 105       | <div><div></div></div> 1.9%  |
|                     | 2           | EA   | 105       | <div><div></div></div> 1.9%  |
|                     | 2           | EA   | 105       | <div><div></div></div> 1.9%  |
|                     | 2           | EA   | 105       | <div><div></div></div> 1.9%  |
|                     | 2           | EA   | 105       | <div><div></div></div> 1.9%  |
|                     | 2           | EA   | 105       | <div><div></div></div> 1.9%  |
|                     | 0           | EA   | 105       | <div><div></div></div> 0.0%  |
|                     | 0           | EA   | 105       | <div><div></div></div> 0.0%  |
|                     | 0           | EA   | 105       | <div><div></div></div> 0.0%  |

## Site Information

## Manpower

|    |                                |
|----|--------------------------------|
| 4  | White Construction Management  |
| 15 | White Construction Operators   |
| 13 | White Construction Laborers    |
|    | White Construction Ironworkers |
|    | White Construction Millwright  |
|    | White Construction Electrician |
|    | Dunn Company                   |
|    | West Wind                      |
|    | Tobey Construction & Cartage   |
|    | KVCC                           |
| 6  | Prairie Materials              |
|    |                                |
|    |                                |
|    |                                |
| 38 | Total                          |

## Equipment

|           |                      |
|-----------|----------------------|
| 7         | Pickup Trucks        |
| 2         | Dozers               |
| 2         | Skid Steers          |
| 2         | Rollers              |
| 2         | Graders              |
| 3         | Cargo Trailers       |
| 2         | Reclaimer Stabilizer |
| 1         | Excavators           |
| 2         | Smooth Drum Roller   |
| 3         | Trailers             |
| 3         | Water Trucks         |
| 2         | Sheepfoot roller     |
| <b>31</b> | <b>Total</b>         |

## Total

| Qty Executed | Completion Certificates                  |
|--------------|------------------------------------------|
| 0/20         | WTG Civil Works Completion               |
| 0/105        | WTG Foundation Completion                |
| 0/105        | WTG Mechanical Completion                |
| 0/20         | Collection Circuit Mechanical Completion |
| 0/1          | Substation Mechanical Completion         |
| 0/1          | Electrical Substantial Completion        |
| 0/1          | O&M Building Substantial Completion      |
| 0/1          | Final Completion                         |

### Additional Comments

|  |
|--|
|  |
|--|







