

Panther Grove 2

	17-Sep-26	Today
Daily Weather as of 7:00am	0	0
Low Temperature (F)	66	68
High Temperature (F)	84	79
Ground Wind Speed (MPH):	7 MPH	9 MPH
Precipitation (in)	1.20	24%
August Precip Total (in)	1.20	

	ACTIVITY
Public Roads	Strip Public Road Radii
	Mowing Public Road Radii
	Stone Public Road Radii
Access Roads	Strip Access Road
	Cement Stabilization
	Stone Access Road
	Strip Access Road Radii
	Stone Access Road Radii

LAST WORKING DAY
Thursday, September 17, 2026
LOCATION(S)
Public Roads
No Work Due to Access Restrictions
No Work Due to Access Restrictions⚠
No Work Due to Access Restrictions⚠
(S) T20, T22
No Work Due to Access Restrictions⚠
(C) T44, T92

Daily Safety Topics

Construction suicide prevention week- we join the industry in raising awareness about a serious issue that affects construction workers. The construction industry continues to face some of the highest suicide rates among all occupations. Behind every statistic is a person, a coworker, a friend, a parent, a spouse, or a teammate who may be struggling with challenges that are not always visible. Signing into a work area- When we visit a job area let's make sure to take the time to review JSA and sign in to the log. This applies to everyone at every level from Supervision, craft, client, inspectors, PM's, APM's' FE's an, etc... If you are stepping into someone's work

Site Notes

Friday, September 18, 2026

TODAY
Friday, September 18, 2026
LOCATION(S)
Public Roads
No Work Due to Access Restrictions
No Work Due to Access Restrictions⚠
No Work Due to Access Restrictions⚠
(S) T20, T22,(S) T06
No Work Due to Access Restrictions⚠
(C) T44, T92

NEXT WORKING DAY
Monday, September 21, 2026
LOCATION(S)
Public Roads
No Work Due to Access Restrictions
No Work Due to Access Restrictions⚠
No Work Due to Access Restrictions⚠
(C) T06
No Work Due to Access Restrictions⚠
No Work Due to Access Restrictions⚠



Quantity Tracking				
QTY LAST WORKDAY	QTY TO DATE	UNIT	TOTAL QTY	% COMPLETE
	7	EA	35	20.0%
	5	EA	35	14.3%
	49162	LF	161120	30.5%
	39423	LF	161120	24.5%
	38204	LF	161120	23.7%
	36	EA	TBD	#VALUE!
	29	EA	TBD	#VALUE!

Site Information	
Manpower	
4	White Construction Management
14	White Construction Operators
12	White Construction Laborers
	White Construction Ironworkers
	White Construction Millwright
	White Construction Electrician
	Dunn Company
	West Wind
	Tobey's Construction & Cartage
	KVCC
30	Total
Equipment	
10	Pickup Trucks
2	Dozers
2	Rollers
2	Graders
2	Cargo Trailer
0	Cranes
1	Excavators
0	Forklift
3	Trailers
1	Sand Truck
2	Sheepfoot Roller
2	Reclaimer Stabilizer
2	Smooth Drum Roller
3	Water Trucks
2	Skid Steer
34	Total

Additional Comments



