

Panther Grove 2

	17-Sep-26	Today
Daily Weather as of 7:00am	0	0
Low Temperature (F)	68	68
High Temperature (F)	79	81
Ground Wind Speed (MPH):	9 MPH	8 MPH
Precipitation (in)	1.20	42%
August Precip Total (in)	1.20	

	ACTIVITY
Public Roads	Strip Public Road Radii
	Mowing Public Road Radii
	Stone Public Road Radii
Access Roads	Strip Access Road
	Cement Stabilization
	Stone Access Road
	Strip Access Road Radii
	Stone Access Road Radii

LAST WORKING DAY
Friday, September 18, 2026
LOCATION(S)
Public Roads
P4 (IL 116-CH 13)
No Work Due to Access Restrictions
No Work Due to Access Restrictions
(S) T20, T22
No Work Due to Access Restrictions
(C) T44, T92

Daily Safety Topics

Hydration and Getting Proper Rest Before Work- Being properly hydrated and well rested is just as important as wearing the right PPE. Coming to work prepared, alert, and ready to perform helps protect you, your coworkers, and everyone on site.

Following State Laws and Regulations at Stop Signs- Driving site to site is one of the most hazardous activities we perform each day. A moment of inattention at a stop sign can result in a serious accident, injury, or fatality. It is important that all employees follow state traffic laws and make a complete stop at every stop sign.

Site Notes

Saturday, September 19, 2026

TODAY
Saturday, September 19, 2026
LOCATION(S)
Public Roads

NEXT WORKING DAY
Monday, September 21, 2026
LOCATION(S)
Public Roads
P4 (IL 116-CH 13)
No Work Due to Access Restrictions
No Work Due to Access Restrictions
(C) T06
No Work Due to Access Restrictions
No Work Due to Access Restrictions



Quantity Tracking				
QTY LAST WORKDAY	QTY TO DATE	UNIT	TOTAL QTY	% COMPLETE
	7	EA	35	20.0%
	5	EA	35	14.3%
	49162	LF	161120	30.5%
	39423	LF	161120	24.5%
	38204	LF	161120	23.7%
	36	EA	TBD	#VALUE!
	29	EA	TBD	#VALUE!

Site Information	
Manpower	
4	White Construction Management
14	White Construction Operators
12	White Construction Laborers
	White Construction Ironworkers
	White Construction Millwright
	White Construction Electrician
	Dunn Company
	West Wind
	Tobey's Construction & Cartage
	KVCC
30	Total
Equipment	
10	Pickup Trucks
2	Dozers
2	Rollers
2	Graders
2	Cargo Trailer
0	Cranes
1	Excavators
0	Forklift
3	Trailers
1	Sand Truck
2	Sheepfoot Roller
2	Reclaimer Stabilizer
2	Smooth Drum Roller
3	Water Trucks
2	Skid Steer
34	Total

Additional Comments



