

Panther Grove 2

	2-Sep-26	Today
Daily Weather as of 7:00am	0	0
Low Temperature (F)	74	73
High Temperature (F)	94	93
Ground Wind Speed (MPH):	7 MPH	7 MPH
Precipitation (in)	0.00	5%
August Precip Total (in)	4.50	

	ACTIVITY
Public Roads	Strip Public Road Radii
	Mowing Public Road Radii
	Stone Public Road Radii
Access Roads	Strip Access Road
	Cement Stabilization
	Stone Access Road
	Strip Access Road Radii
	Stone Access Road Radii

LAST WORKING DAY
Wednesday, September 2, 2026
LOCATION(S)
P20 (CH 8-400E RD) P21 (CH 8-500E RD)
P22, P23, P32
P29 (1000N RD-CH 16)☐ P20 (CH 8-400E RD)
T30, T33, T20, T22☐
T29
T80
T80, T96, T84, T82

Daily Safety Topics

Don't Let the Finish Line Fool You-. Last blade in the last tower for PG1 was set! Special thanks to all the teams and their hard work who helped accomplish this milestone . However, this is the time to Stay focused until the work is 100% complete.

"The project schedule ends when the work is complete. Our commitment to safety doesn't end until every employee goes home safe. Let's finish this job with the same attention, professionalism, and safety mindset that got us here."

Site Notes

Thursday, September 3, 2026

TODAY
Thursday, September 3, 2026
LOCATION(S)
P21 (CH 8-500E RD) P23 (CH 8-600E RD)
P32
P29 (1000N RD-CH 16)☐ P20 (CH 8-400E RD)
T78, T80
T29
T80
T80, T96, T82

NEXT WORKING DAY
Friday, September 4, 2026
LOCATION(S)
P21 (CH 8-500E RD) P23 (CH 8-600E RD)
P29 (1000N RD-CH 16)☐ P20 (CH 8-400E RD)
T80, T96, T82



Quantity Tracking				
QTY LAST WORKDAY	QTY TO DATE	UNIT	TOTAL QTY	% COMPLETE
	7	EA	35	20.0%
	4	EA	35	11.4%
	37480	LF	161120	23.3%
	29489	LF	161120	18.3%
	27726	LF	161120	17.2%
	35	EA	TBD	#VALUE!
	29	EA	TBD	#VALUE!

Site Information	
Manpower	
4	White Construction Management
14	White Construction Operators
12	White Construction Laborers
	White Construction Ironworkers
	White Construction Millwright
	White Construction Electrician
	Dunn Company
	West Wind
	Tobey's Construction & Cartage
	KVCC
30	Total
Equipment	
10	Pickup Trucks
2	Dozers
2	Rollers
2	Graders
2	Cargo Trailer
0	Cranes
1	Excavators
0	Forklift
3	Trailers
1	Sand Truck
2	Sheepfoot Roller
2	Reclaimer Stabilizer
2	Smooth Drum Roller
3	Water Trucks
2	Skid Steer
34	Total

Additional Comments



