

Panther Grove 2

	26-Aug-26	Today
Daily Weather as of 7:00am	0	0
Low Temperature (F)	61	56
High Temperature (F)	84	81
Ground Wind Speed (MPH):	12 MPH	7 MPH
Precipitation (in)	0.00	11%
August Precip Total (in)	4.50	

	ACTIVITY
Public Roads	Strip Public Road Radii
	Mowing Public Road Radii
	Stone Public Road Radii
Access Roads	Strip Access Road
	Cement Stabilization
	Stone Access Road
	Strip Access Road Radii
	Stone Access Road Radii

LAST WORKING DAY
Thursday, August 27, 2026
LOCATION(S)
T31, T28, T30
T87, T07, T12
T30, T22, T28, T31
(C) T18, T23, T29, T47, T30, T22, T28, T31

Daily Safety Topics

Incident Reporting: Let's make sure we report any near misses, incidents, and property damage immediately to upper management. If your supervisor is not available on site, let Safety or another supervisor on site know immediately.

Awareness: Always being aware of your surroundings and recognizing a hazardous condition before something happens can and will prevent future incidents from happening. Let's make sure that we are not rushing and staying focused on our task.

Site Notes

Friday, August 28, 2026

TODAY
Friday, August 28, 2026
LOCATION(S)
T20, T22, T33
(S) T23, T29
(S) T33
(C) T18, T23, T29, T47, T30, T22, T28, T31

NEXT WORKING DAY
Saturday, August 29, 2026
LOCATION(S)



Quantity Tracking				
QTY LAST WORKDAY	QTY TO DATE	UNIT	TOTAL QTY	% COMPLETE
	6	EA	35	17.1%
	4	EA	35	11.4%
	35280.5	LF	161120	21.9%
	29489	LF	161120	18.3%
	21695.5	LF	161120	13.5%
	31	EA	TBD	#VALUE!
	26	EA	TBD	#VALUE!

Site Information	
Manpower	
4	White Construction Management
14	White Construction Operators
12	White Construction Laborers
	White Construction Ironworkers
	White Construction Millwright
	White Construction Electrician
	Dunn Company
	West Wind
	Tobey's Construction & Cartage
	KVCC
30	Total
Equipment	
10	Pickup Trucks
2	Dozers
2	Rollers
2	Graders
2	Cargo Trailer
0	Cranes
1	Excavators
0	Forklift
3	Trailers
1	Sand Truck
2	Sheepfoot Roller
2	Reclaimer Stabilizer
2	Smooth Drum Roller
3	Water Trucks
2	Skid Steer
34	Total

Additional Comments

