


Weather Notes: Rain out on 10-9	77° / 57° Temp Range		Plan of the Day (POD) Report 12-Oct-2026	87° / 64° Temp Range		76° / 61° Temp Range		67° / 51° Temp Range																																																																					
	None Precipitation			None Precipitation		16% / 0.00 in None Precipitation		41% / 0.00 in 8 AM - 11 PM Precipitation																																																																					
	None None Lighting Risk			None None Lighting Risk		None None Lighting Risk		None None Lighting Risk																																																																					
	None 0% None Severe Forecast			None 0% None Severe Forecast		None 0% None Severe Forecast		None 0% None Severe Forecast																																																																					
	9.1 Max Wind			16.3 Max Wind		14.8 Max Wind		10.1 Max Wind																																																																					
	20.8 Max Gust			36 Max Gust		35.4 Max Gust		21.7 Max Gust																																																																					
(S) Start (C) Continue (P) Finish	LAST WORKING DAY			TODAY		NEXT WORKING DAY		2-Day Lookahead																																																																					
	Sunday, October 11, 2026			Monday, October 12, 2026		Tuesday, October 13, 2026		Wednesday, October 14, 2026																																																																					
	LOCATION(S)			LOCATION(S)		LOCATION(S)		LOCATION(S)																																																																					
Long Duration Road Closures	Road Repening		Today's Notes <table><tr><th>Active</th><th>Cure</th><th>Date</th><th>Day</th><th>Date</th><th>Day</th><th>Date</th></tr><tr><td>N/A</td><td></td><td></td><td></td><td></td><td></td><td></td></tr><tr><td>N/A</td><td></td><td></td><td></td><td></td><td></td><td></td></tr><tr><td>N/A</td><td></td><td></td><td></td><td></td><td></td><td></td></tr><tr><td>N/A</td><td></td><td></td><td></td><td></td><td></td><td></td></tr></table><table><tr><th>Mileage</th><th>at</th><th>Scope</th><th>QTY</th></tr><tr><td>Dunn Company</td><td>Agg Surface, Earthwork</td><td>24</td><td></td></tr><tr><td>Tobey's Constr.</td><td>Pipe Culvert</td><td>4</td><td></td></tr><tr><td>KVCC</td><td>Agg Surface</td><td>8</td><td></td></tr><tr><td>Millennia</td><td>GC</td><td>4</td><td></td></tr><tr><td>Material Serv. Test.</td><td>GC</td><td>0</td><td></td></tr><tr><td>Berlach</td><td>Oil and Chip</td><td>7</td><td></td></tr></table> Notes: Box Culvert: In procurement Pipe Culvert: Ongoing Agg Widening: Working on segments started in Waldo Twp (1300N) Profile Adj./Add Rock: Add rock on segment of 1300N Pulverization: on hold until spring Stabilization: on hold until spring Agg Surface: on hold until spring Oil and Chip: Targeting finish this week (10/5-10/9) Earthwork: Using existing material where possible, brining new to locations as needed. Target finish next week (10/12-10/16) Seeding: Following: Target finish next week (10/12-10/16) HMA: On hold until IDOT permits are in place. General Traffic Closures: Cross intersections opening up where possible. Other closures contingent on pre-construction acceptance. <table><tr><th>QTY Last Work Day</th><th>QTY Complete</th><th>Unit</th><th>Total QTY</th><th>% Complete</th></tr></table>	Active	Cure	Date	Day	Date	Day	Date	N/A							N/A							N/A							N/A							Mileage	at	Scope	QTY	Dunn Company	Agg Surface, Earthwork	24		Tobey's Constr.	Pipe Culvert	4		KVCC	Agg Surface	8		Millennia	GC	4		Material Serv. Test.	GC	0		Berlach	Oil and Chip	7		QTY Last Work Day	QTY Complete	Unit	Total QTY	% Complete	Road Repening		Road Repening		Road Repening	
	Active	Cure		Date	Day	Date	Day	Date																																																																					
	N/A																																																																												
	N/A																																																																												
	N/A																																																																												
	N/A																																																																												
	Mileage	at		Scope	QTY																																																																								
	Dunn Company	Agg Surface, Earthwork		24																																																																									
	Tobey's Constr.	Pipe Culvert		4																																																																									
	KVCC	Agg Surface		8																																																																									
	Millennia	GC		4																																																																									
	Material Serv. Test.	GC		0																																																																									
	Berlach	Oil and Chip		7																																																																									
	QTY Last Work Day	QTY Complete		Unit	Total QTY	% Complete																																																																							
	☐ 1300N:100E-150E 10/13/2026	☐ 1300N:100E-150E 10/13/2026		☐ 1300N:100E-150E 10/13/2026																																																																									
	☐ 1300N:150E-200E 10/13/2026	☐ 1300N:150E-200E 10/13/2026		☐ 1300N:150E-200E 10/13/2026																																																																									
	☐ 150E:1300N-1400N 10/13/2026	☐ 150E:1300N-1400N 10/13/2026		☐ 150E:1300N-1400N 10/13/2026																																																																									
	☐ 1300N:200E-CH16 10/13/2026	☐ 1300N:200E-CH16 10/13/2026		☐ 1300N:200E-CH16 10/13/2026																																																																									
	☐ 700E:1600N-IL116 10/13/2026	☐ 700E:1600N-IL116 10/13/2026		☐ 700E:1600N-IL116 10/13/2026																																																																									
	☐ 700E:1500N-1600N 10/13/2026	☐ 700E:1500N-1600N 10/13/2026		☐ 700E:1500N-1600N 10/13/2026																																																																									
	☐ 1600N:700E-800E 10/13/2026	☐ 1600N:700E-800E 10/13/2026		☐ 1600N:700E-800E 10/13/2026																																																																									
	☐ 1600N:600E-700E 10/13/2026	☐ 1600N:600E-700E 10/13/2026		☐ 1600N:600E-700E 10/13/2026																																																																									
	☐ 500E:IL116-1600N 10/13/2026	☐ 500E:IL116-1600N 10/13/2026		☐ 500E:IL116-1600N 10/13/2026																																																																									
	☐ 1600N:400E-500E 10/13/2026	☐ 1600N:400E-500E 10/13/2026		☐ 1600N:400E-500E 10/13/2026																																																																									
	☐ 1600N:500E-600E 10/13/2026	☐ 1600N:500E-600E 10/13/2026		☐ 1600N:500E-600E 10/13/2026																																																																									
☐ 500E:1500N-1600N 10/13/2026	☐ 500E:1500N-1600N 10/13/2026	☐ 500E:1500N-1600N 10/13/2026																																																																											
☐ 500E:1400N-1500N 10/13/2026	☐ 500E:1400N-1500N 10/13/2026	☐ 500E:1400N-1500N 10/13/2026																																																																											
☐ 1400N:400E-500E 10/13/2026	☐ 1400N:400E-500E 10/13/2026	☐ 1400N:400E-500E 10/13/2026																																																																											
☐ 1400N:CH16-400E 10/13/2026	☐ 1400N:CH16-400E 10/13/2026	☐ 1400N:CH16-400E 10/13/2026																																																																											
☐ CH8:CH13-600E 10/13/2026	☐ CH8:CH13-600E 10/13/2026	☐ CH8:CH13-600E 10/13/2026																																																																											
☐ CH13:900N-1000N 10/13/2026	☐ CH13:900N-1000N 10/13/2026	☐ CH13:900N-1000N 10/13/2026																																																																											
☐ 1000N:CH13-800E 10/13/2026	☐ 1000N:CH13-800E 10/13/2026	☐ 1000N:CH13-800E 10/13/2026																																																																											
☐ 1000N:CH13-600E 10/13/2026	☐ 1000N:CH13-600E 10/13/2026	☐ 1000N:CH13-600E 10/13/2026																																																																											
☐ CH13:1000N-1100N 10/13/2026	☐ CH13:1000N-1100N 10/13/2026	☐ CH13:1000N-1100N 10/13/2026																																																																											
☐ 1100N:CH13-800E 10/13/2026	☐ 1100N:CH13-800E 10/13/2026	☐ 1100N:CH13-800E 10/13/2026																																																																											
☐ CH13:1100N-CH8 10/13/2026	☐ CH13:1100N-CH8 10/13/2026	☐ CH13:1100N-CH8 10/13/2026																																																																											
☐ CH8:CH13-600E 10/13/2026	☐ CH8:CH13-600E 10/13/2026	☐ CH8:CH13-600E 10/13/2026																																																																											
☐ CH8:CH13-800E 10/13/2026	☐ CH8:CH13-800E 10/13/2026	☐ CH8:CH13-800E 10/13/2026																																																																											
☐ 700E:CH8-1300N 10/13/2026	☐ 700E:CH8-1300N 10/13/2026	☐ 700E:CH8-1300N 10/13/2026																																																																											
☐ CH8:600E-500E 10/20/2026	☐ CH8:600E-500E 10/20/2026	☐ CH8:600E-500E 10/20/2026																																																																											
☐ CH8:500E-400E 10/20/2026	☐ CH8:500E-400E 10/20/2026	☐ CH8:500E-400E 10/20/2026																																																																											
☐ CH8:400E-CH16 10/20/2026	☐ CH8:400E-CH16 10/20/2026	☐ CH8:400E-CH16 10/20/2026																																																																											
Short Duration Road Closures		☐ 1300N:500E-600E 10/14/2026		☐ 1300N:500E-600E 10/14/2026		☐ 1300N:500E-600E 10/15/2026																																																																							
Public Road Improvements	Box Culvert	0.0	1.0	EA	15.0	6.7%																																																																							
	Pipe Culvert	0.0	94.0	EA	222.0	42.3%																																																																							
	Aggregate Widening	Trenching	0.0	23.0	Mi	75.0	30.7%																																																																						
		Aggregate Install-Trench Fill	0.0																																																																										
	Prof. Adj.	0.0	12.0	EA				S 1300N:500E-600E 2" add rock																																																																					
	Pulverization	0.0	23.5	Mi	75.0	31.3%																																																																							
	Stabilization	0.0	23.5	Mi	75.0	31.3%																																																																							
	Agg Surface	0.0	23.5	Mi	75.0	31.3%																																																																							
	Oil and Chip		0.0	23.5	Mi	75.0	31.3%																																																																						
	Earthwork	0.0	20.8	Mi	75.0	27.7%	C 1600N:700E-800E C CH8:600E-CH13 C CH8:500E-600E C CH8:400E-500E C CH8:400E-CH16	C 1600N:700E-800E C CH8:600E-CH13 C CH8:500E-600E C CH8:400E-500E C CH8:400E-CH16																																																																					
	Seeding	0.0	6.5	Mi	75.0	8.7%	S CH13:900N-1000N S CH13:1000N-1100N S CH13:1100N-CH8 S CH8:00E-100E S CH8:100E-200E S CH8:200E-CH16 S CH8:600E-CH13 S CH8:500E-600E S CH8:400E-500E S CH8:400E-CH16 S 500E:1500N-1400N S 1400N:500E-400E S 1400N:400E-CH16 S 1300N:100E-150E S 1300N:150E-200E S 1300N:200E-CH16	C CH13:900N-1000N C CH13:1000N-1100N C CH13:1100N-CH8 C CH8:00E-100E C CH8:100E-200E C CH8:200E-CH16 C CH8:600E-CH13 C CH8:500E-600E C CH8:400E-500E C CH8:400E-CH16 C 500E:1500N-1400N C 1400N:500E-400E C 1400N:400E-CH16 C 1300N:100E-150E C 1300N:150E-200E C 1300N:200E-CH16																																																																					
	Punchlist	0.0	5.5	Mi	75.0	7.3%	C 500E:1600N-1500N C 500E:1500N-1600N C 1400N:CH16-400E C 1400N:400E-500E C 1300N:100E-150E C 1300N:150E-200E C 1300N:200E-CH16 C 1600N:500E-600E C 1600N:600E-700E S CH13:900N-1000N S CH13:1000N-1100N S CH13:1100N-CH8 S CH8:600E-CH13 S CH8:500E-600E S CH8:400E-500E S CH8:400E-CH16																																																																						
	HMA	0.0	7.0	EA	17.0	41.2%	303.234																																																																						
	Crane Pad	0.0	0.0	EA	109.0	0.0%																																																																							
Access Road	0.0	29.0	EA	109.0	26.6%																																																																								



LEGEND

TOWNSHIP ROAD USE (STRENGTHENING)

TOWNSHIP ROAD USE (A-2 TREATMENT ONLY)

COUNTY HIGHWAY USE (STRENGTHENING)

COUNTY HIGHWAY USE (EXISTING HMA SURFACE)

TOWNSHIP LOOP ROADWAYS

PRIVATE ACCESS ROADS

STATE / FEDERAL HIGHWAY

TOWNSHIP BOUNDARY

TURBINE LOCATION AND ACCESS DRIVE

LAYDOWN YARD AND BATCH PLANT

SUBSTATION / O&M

PERMANENT MET TOWER

ADLS SITE

EXISTING CULVERTS TO BE REMOVED AND REPLACED

EXISTING CULVERTS TO REMOVE AND REPLACE IN CONJUNCTION WITH ADJACENT CULVERT

EXISTING CULVERTS/STRUCTURES TO REMAIN IN PLACE

NEW PR CULVERT LOCATION

EXISTING BOX STRUCTURES TO BE REMOVED & REPLACED

EXISTING BRIDGE - ADEQUATE FOR LOADING

EXISTING BRIDGE - TO BE REMOVED AND REPLACED

Road Closures

1	4/10/2026	REV 1	DESIGNED - JDA
00	2/20/2026	IFC SUBMITTAL	DRAWN - DRR/LNS
REV	DATE	DESCRIPTION	CHECKED - ML
			DATE - 04/14/2026

PANTHER GROVE 2 WIND PROJECT
LIVINGSTON COUNTY, ILLINOIS

EXHIBIT A - PROJECT LAYOUT MAP (REVISION 1)

SCALE: N.T.S. SHEET 1 OF 1 SHEETS STA. TO STA.

Farnsworth GROUP

100 WALNUT ST #200
PEORIA, ILLINOIS 61602
(309) 689-9888 / info@f-w.com

TOTAL SHEETS	SHEET NO.	REVISION NO.

