

Activity ID	Activity Name	Remaining Duration	Start	Finish	2026												2027											
					Aug	Sep	Oct	Nov	Dec	Jan	Feb	Mar	Apr	May	Jun	Jul	Aug	Sep	Oct	Nov	Dec	Jan	Feb	Mar	Apr	May	Jun	Jul
<b>Panther Grove 2 (105 WTG)</b>																												
<b>MILESTONES</b>																												
PG-EXE10	Notice of Award	0.00	25-Jul-25 A	05-Nov-27	◆ Notice of Award																							
PG-LNTP	LNTP #1 - Engineering, SWPPP, Crossing Matrix, and Crossing Details	0.00	23-Oct-25 A		◆ LNTP #1 - Engineering, SWPPP, Crossing Matrix, and Crossing Details																							
PG-LNTP10	LNTP #2 - Long Lead Item Procurement (some)	0.00	05-Nov-25 A		◆ LNTP #2 - Long Lead Item Procurement (some)																							
PG-EXE	Execute Contract	0.00	26-Feb-26*		◆ Execute Contract																							
PG-LNTP20	Pre-NTP	0.00	26-Feb-26*		◆ Pre-NTP																							
PG-12240	Road Use Agreement (Completed by Owner)	0.00		28-Feb-26*	◆ Road Use Agreement (Completed by Owner)																							
PG-MOBEW	Mobilization for T-106 & T-108 early work	0.00	02-Mar-26*		◆ Mobilization for T-106 & T-108 early work																							
PG-EarthKits	OEM Earthing Kits Delivered (By Owner) - T106 & T108	0.00		05-Mar-26*	◆ OEM Earthing Kits Delivered (By Owner) - T106 & T108																							
PG-NTP	Notice To Proceed	0.00	15-Apr-26*		◆ Notice To Proceed																							
PG-Final10	Foundation Pour for T106 & T108 - Critical Milestone for DNH Expiry	0.00		30-Apr-26*	◆ Foundation Pour for T106 & T108 - Critical Milestone for DNH Expiry																							
PG-EarthKits10	OEM Earthing Kits Delivered (By Owner) - Remainder of WTGs	0.00		20-Jun-26*	◆ OEM Earthing Kits Delivered (By Owner) - Remainder of WTGs																							
PG-HVCBDel	HV Circuit Breaker Delivery (By Owner) *Available 4/15/26	0.00		04-Sep-26	◆ HV Circuit Breaker Delivery (By Owner) *Available 4/15/26																							
PG-WTG	WTG Procurement (to 1st WTG Delivery) - By Owner	0.00	02-Nov-26*		◆ WTG Procurement (to 1st WTG Delivery) - By Owner																							
PG-SwchGr	WTG Switchgear Delivery (By Owner)	0.00		02-Nov-26*	◆ WTG Switchgear Delivery (By Owner)																							
PG-MPTDelv	MPT Delivery (by Owner) (06.15.26)	0.00		30-Nov-26*	◆ MPT Delivery (by Owner) (06.15.26)																							
PG-Backfeed	Backfeed Made Available by Owner (01.31.27)	0.00		31-Mar-27*	◆ Backfeed Made Available by Owner (01.31.27)																							
PG-WTG10	WTG Procurement Phase 2 (to 1st WTG Delivery) - By Owner	0.00	26-Apr-27*		◆ WTG Procurement Phase 2 (to 1st WTG Delivery) - By Owner																							
PG-MechComp	Mechanically Complete	0.00		16-Jul-27*	◆ Mechanically Complete																							
PG-Substantial	Project Substantial Completion	0.00		16-Aug-27*	◆ Project Substantial Completion																							
PG-COD	Target COD (Owner Activity) (Mechanical Completion and Commissioning Driven)	0.00		20-Aug-27*	◆ Target COD (Owner Activity) (Mechanical Completion and Commissioning Driven)																							
PG-Final	Final Completion	0.00		05-Nov-27*	◆ Final Completion																							
<b>Mechanical Completion</b>																												
PG-MC-Gp-001	Mechanical Completion - 1st WTG	0.00	19-Jan-27	16-Jul-27	◆ Mechanical Completion - 1st WTG																							
PG-MC-Gp-002	Mechanical Completion - 2nd WTG	0.00	21-Jan-27		◆ Mechanical Completion - 2nd WTG																							
PG-MC-Gp-003	Mechanical Completion - 3rd WTG	0.00	25-Jan-27		◆ Mechanical Completion - 3rd WTG																							
PG-MC-Gp-004	Mechanical Completion - 5th WTG	0.00	27-Jan-27		◆ Mechanical Completion - 5th WTG																							
PG-MC-Gp-005	Mechanical Completion - 4th WTG	0.00	29-Jan-27		◆ Mechanical Completion - 4th WTG																							
PG-MC-Gp-006	Mechanical Completion - 6th WTG	0.00	02-Feb-27		◆ Mechanical Completion - 6th WTG																							
PG-MC-Gp-007	Mechanical Completion - 7th WTG	0.00	04-Feb-27		◆ Mechanical Completion - 7th WTG																							
PG-MC-Gp-008	Mechanical Completion - 8th WTG	0.00	08-Feb-27		◆ Mechanical Completion - 8th WTG																							
PG-MC-Gp-009	Mechanical Completion - 9th WTG	0.00	10-Feb-27		◆ Mechanical Completion - 9th WTG																							
PG-MC-Gp-010	Mechanical Completion - 10th WTG	0.00	12-Feb-27		◆ Mechanical Completion - 10th WTG																							
PG-MC-Gp-011	Mechanical Completion - 11th WTG	0.00	16-Feb-27		◆ Mechanical Completion - 11th WTG																							
PG-MC-Gp-012	Mechanical Completion - 12th WTG	0.00	18-Feb-27		◆ Mechanical Completion - 12th WTG																							
PG-MC-Gp-013	Mechanical Completion - 13th WTG	0.00	23-Feb-27		◆ Mechanical Completion - 13th WTG																							
PG-MC-Gp-014	Mechanical Completion - 14th WTG	0.00	24-Feb-27		◆ Mechanical Completion - 14th WTG																							
PG-MC-Gp-015	Mechanical Completion - 15th WTG	0.00	26-Feb-27		◆ Mechanical Completion - 15th WTG																							
PG-MC-Gp-016	Mechanical Completion - 16th WTG	0.00	02-Mar-27		◆ Mechanical Completion - 16th WTG																							
PG-MC-Gp-017	Mechanical Completion - 17th WTG	0.00	02-Mar-27		◆ Mechanical Completion - 17th WTG																							
PG-MC-Gp-018	Mechanical Completion - 18th WTG	0.00	04-Mar-27		◆ Mechanical Completion - 18th WTG																							
PG-MC-Gp-019	Mechanical Completion - 19th WTG	0.00	04-Mar-27		◆ Mechanical Completion - 19th WTG																							
PG-MC-Gp-020	Mechanical Completion - 20th WTG	0.00	08-Mar-27		◆ Mechanical Completion - 20th WTG																							
PG-MC-Gp-021	Mechanical Completion - 21st WTG	0.00	08-Mar-27		◆ Mechanical Completion - 21st WTG																							
PG-MC-Gp-022	Mechanical Completion - 22nd WTG	0.00	10-Mar-27		◆ Mechanical Completion - 22nd WTG																							
PG-MC-Gp-023	Mechanical Completion - 23rd WTG	0.00	10-Mar-27		◆ Mechanical Completion - 23rd WTG																							
PG-MC-Gp-024	Mechanical Completion - 24th WTG	0.00	12-Mar-27		◆ Mechanical Completion - 24th WTG																							
PG-MC-Gp-025	Mechanical Completion - 25th WTG	0.00	12-Mar-27		◆ Mechanical Completion - 25th WTG																							
PG-MC-Gp-026	Mechanical Completion - 26th WTG	0.00	16-Mar-27		◆ Mechanical Completion - 26th WTG																							
PG-MC-Gp-027	Mechanical Completion - 27th WTG	0.00	16-Mar-27		◆ Mechanical Completion - 27th WTG																							
PG-MC-Gp-028	Mechanical Completion - 28th WTG	0.00	18-Mar-27		◆ Mechanical Completion - 28th WTG																							
PG-MC-Gp-029	Mechanical Completion - 29th WTG	0.00	18-Mar-27		◆ Mechanical Completion - 29th WTG																							
PG-MC-Gp-030	Mechanical Completion - 30th WTG	0.00	22-Mar-27		◆ Mechanical Completion - 30th WTG																							
PG-MC-Gp-031	Mechanical Completion - 31st WTG	0.00	22-Mar-27		◆ Mechanical Completion - 31st WTG																							
PG-MC-Gp-032	Mechanical Completion - 32nd WTG	0.00	24-Mar-27		◆ Mechanical Completion - 32nd WTG																							
PG-MC-Gp-033	Mechanical Completion - 33rd WTG	0.00	24-Mar-27		◆ Mechanical Completion - 33rd WTG																							
PG-MC-Gp-034	Mechanical Completion - 34th WTG	0.00	26-Mar-27		◆ Mechanical Completion - 34th WTG																							
PG-MC-Gp-035	Mechanical Completion - 35th WTG	0.00	26-Mar-27		◆ Mechanical Completion - 35th WTG																							
PG-MC-Gp-036	Mechanical Completion - 36th WTG	0.00	30-Mar-27		◆ Mechanical Completion - 36th WTG																							

█ Remaining Level of Effort    █ Critical Remaining Work  
█ Actual Level of Effort    ◆ Milestone  
█ Actual Work  
█ Remaining Work

Data Date: 04-Feb-26  
Run Date: 23-Feb-26

**Panther Grove 2 (105 WTG)**  
Summary Construction Schedule



Date	Revision	Checked	Approved





