Panther Grove II Wind Project

Weather	Yesterday	Today
Daily Weather (As of 7:00am):	Cloudy	Cloudy
Low Temperature (F):	54	40
High Temperature (F):	73	59
Ground Wind Speed (MPH):	14	13
Precipitation Actual/Chance:	0.00"	41%

Daily Safety Topics

LOTO- If you run into a tag and/or lock placed on equipment, access door, etc.. Stop do not remove the tag or lock. Get with supervisor/ see tag for description.

Right tool for the job- in the morning take the time to make a mental note and prepare what tools you will need and load them with you. Avoid being in a situation where you try to use the incorrect tool to get a job done.

Site Notes

Plan of the Day: Friday, April 10, 2026

POD Key	
(s)	Start
(c)	Continue
(f)	Finish
T-##	Night Shift Work

WBS GROUP	ACTIVITY	*LAST WORKING DAY* Thursday, April 9, 2026 LOCATION(S)	*TODAY* Friday, April 10, 2026 LOCATION(S)	*NEXT WORKING DAY* Saturday, April 11, 2026 LOCATION(S)
Laydown Yard	Install Laydown Yard			
Access Roads	Entrance Radii Strip			
	Entrance Radii Culverts			
	Entrance Radii Stone			
	Strip Access Road			
	Cement Stabilization			
	Access Road Stone			
	Access Road Entrance Staking			
	Staked Access Road			
	Access Road Internal Radii	T106 (F)		
Foundations	Strip Topsoil			
	Excavate			
	Mud Mat	T106, T108		
	Rebar Delivery	T106	T108	
	Rebar Bottom Mat			
	Anchor Bolts Build			T106
	Anchor Bolt Set			
	Rebar Top Mat			
	Internal Grounding			
	Base Conduit			
	Pour Base			
	Rebar Pedestal			
	Form Pedestal			
	Pour Pedestal			
	Strip Pedestal Form			
	Backfill Base			
	Backfill Pedestal			
	Final Grounding			
	Crane Pad Stabilization			
	Crane Pad Stone			

Quantity Tracking

QTY LAST WORKDAY	QTY TO DATE	UNIT	TOTAL QTY	% COMPLETE
		ACRE		N/A
		EA		N/A
		EA		N/A
		EA		N/A
	3832	LF	161,922	2.4%
	3832	LF	161,922	2.4%
	3832	LF	161,922	2.4%
	105	EA	105	100.0%
	3832	LF	161,922	2.4%
2	4	EA	TBD	N/A
	2	EA	105	1.9%
	2	EA	105	1.9%
2	2	EA	105	1.9%
1	1	EA	105	1.0%
		EA	105	0.0%
		EA	105	0.0%
		EA	105	0.0%
		EA	105	0.0%
		EA	105	0.0%
		EA	105	0.0%
		EA	105	0.0%
		EA	105	0.0%
		EA	105	0.0%
		EA	105	0.0%
		EA	105	0.0%
		EA	105	0.0%
		EA	105	0.0%
		EA	105	0.0%

Site Information

Manpower

1	WCL Management
5	WCL Operators
3	WCL Laborers
	Subcontractors
9	**Total**
	Prairie

0	**Total**

Weather Delay Events (Wind) - Continued

Weather Delay Events (Wind) - Continued 2

Total Severe Weather Days

Executed Completion Certificates	
WTG Foundation Completion	0.0%
WTG Mechanical Completion	0.0%
WTG Civil Works Completion	0.0%
Collection Circuit Mechanical Completion	0.0%
Main Transformer Foundation Completion	0.0%
Reactive Power Equipment CT Completion	0.0%
SCADA and Communications CT Completion	0.0%
Substation Mechanical Completion	0.0%
Substation Commissioning Completion	0.0%
Electrical Substantial Completion	0.0%
Works CT with TSP Completion	0.0%
Substantial Completion	0.0%
O&M Building Substantial Completion	0.0%
Final Completion	0.0%