Panther Grove II Wind Project

Weather	Yesterday	Today
Daily Weather (As of 7:00am):	Cloudy	Cloudy
Low Temperature (F):	56	63
High Temperature (F):	64	77
Ground Wind Speed (MPH):	13	16
Precipitation Actual/Chance:	0.00"	85%

Daily Safety Topics

Wildlife- keep in mind wasp, insects, skunks and etc.. hiding out in tower components and equipment.

Planning our work- Evaluate the work sites and mitigate the hazards before starting work. Ensure everyone is on the same page with the task being completed. Plan your work and work your plan.

Site Notes

Plan of the Day: Monday, April 13, 2026

POD Key	
(s)	Start
(c)	Continue
(f)	Finish
T-##	Night Shift Work

		LAST WORKING DAY Saturday, April 11, 2026	*TODAY* Monday, April 13, 2026	*NEXT WORKING DAY* Tuesday, April 14, 2026	Quantity Tracking				
WBS GROUP	ACTIVITY	LOCATION(S)	LOCATION(S)	LOCATION(S)	QTY LAST WORKDAY	QTY TO DATE	UNIT	TOTAL QTY	% COMPLETE
Laydown Yard	Install Laydown Yard						ACRE		N/A
Access Roads	Entrance Radii Strip						EA		N/A
	Entrance Radii Culverts						EA		N/A
	Entrance Radii Stone						EA		N/A
	Strip Access Road					3832	LF	161,922	2.4%
	Cement Stabilization					3832	LF	161,922	2.4%
	Access Road Stone					3832	LF	161,922	2.4%
	Access Road Entrance Staking					105	EA	105	100.0%
	Staked Access Road					3832	LF	161,922	2.4%
	Access Road Internal Radii					4	EA	TBD	N/A
Foundations	Strip Topsoil					2	EA	105	1.9%
	Excavate					2	EA	105	1.9%
	Mud Mat					2	EA	105	1.9%
	Rebar Delivery					2	EA	105	1.9%
	Rebar Bottom Mat		T106				EA	105	0.0%
	Anchor Bolts Build	T106, T108			2	2	EA	105	1.9%
	Anchor Bolt Set		T106				EA	105	0.0%
	Rebar Top Mat			T106			EA	105	0.0%
	Internal Grounding		T106				EA	105	0.0%
	Base Conduit		T106				EA	105	0.0%
	Pour Base						EA	105	0.0%
	Rebar Pedestal						EA	105	0.0%
	Form Pedestal						EA	105	0.0%
	Pour Pedestal						EA	105	0.0%
	Strip Pedestal Form						EA	105	0.0%
	Backfill Base						EA	105	0.0%
	Backfill Pedestal						EA	105	0.0%
	Final Grounding						EA	105	0.0%
	Crane Pad Stabilization						EA	105	0.0%
	Crane Pad Stone						EA	105	0.0%

Site Information

Manpower

1	WCL Management
5	WCL Operators
3	WCL Laborers
	Subcontractors
9	**Total**
3	Prairie
3	JFE
10	Westwind
16	**Total**

Weather Delay Events (Wind) - Continued

Weather Delay Events (Wind) - Continued 2

Total Severe Weather Days

Executed Completion Certificates	
WTG Foundation Completion	0.0%
WTG Mechanical Completion	0.0%
WTG Civil Works Completion	0.0%
Collection Circuit Mechanical Completion	0.0%
Main Transformer Foundation Completion	0.0%
Reactive Power Equipment CT Completion	0.0%
SCADA and Communications CT Completion	0.0%
Substation Mechanical Completion	0.0%
Substation Commissioning Completion	0.0%
Electrical Substantial Completion	0.0%
Works CT with TSP Completion	0.0%
Substantial Completion	0.0%
O&M Building Substantial Completion	0.0%
Final Completion	0.0%