Panther Grove II Wind Project

Weather	Yesterday	Today
Daily Weather (As of 7:00am):	Cloudy	Cloudy
Low Temperature (F):	63	65
High Temperature (F):	77	81
Ground Wind Speed (MPH):	16	18
Precipitation Actual/Chance:	0.00"	40%

Daily Safety Topics

Cell phone use- reminder when taking calls or text to utilize handsfree in vehicle or pull over and park.

Ladder safety- make sure we are inspecting ladders before use and utilizing them for their intended purpose.
Example: A-frame ladder isn't meant to be used closed and leaning against an object.

Site Notes

WHITE CONSTRUCTION

POD Key	
(s)	Start
(c)	Continue
(f)	Finish
T-##	Night Shift Work

Plan of the Day: Tuesday, April 14, 2026

WBS GROUP	ACTIVITY	LAST WORKING DAY Monday, April 13, 2026 LOCATION(S)	TODAY Tuesday, April 14, 2026 LOCATION(S)	NEXT WORKING DAY Wednesday, April 15, 2026 LOCATION(S)	QTY LAST WORKDAY	QTY TO DATE	UNIT	TOTAL QTY	% COMPLETE
Laydown Yard	Install Laydown Yard						ACRE		N/A
Public Roads	Misc.		Install RCA signage	Install RCA signage			N/A	N/A	N/A
Access Roads	Entrance Radii Strip						EA		N/A
	Entrance Radii Culverts						EA		N/A
	Entrance Radii Stone						EA		N/A
	Strip Access Road					3832	LF	161,922	2.4%
	Cement Stabilization					3832	LF	161,922	2.4%
	Access Road Stone					3832	LF	161,922	2.4%
	Access Road Entrance Staking					105	EA	105	100.0%
	Staked Access Road					3832	LF	161,922	2.4%
	Access Road Internal Radii					4	EA	TBD	N/A
Foundations	Strip Topsoil					2	EA	105	1.9%
	Excavate					2	EA	105	1.9%
	Mud Mat					2	EA	105	1.9%
	Rebar Delivery					2	EA	105	1.9%
	Rebar Bottom Mat	T106			1	1	EA	105	1.0%
	Anchor Bolts Build					2	EA	105	1.9%
	Anchor Bolt Set	T106			1	1	EA	105	1.0%
	Rebar Top Mat			T106			EA	105	0.0%
	Internal Grounding		T106				EA	105	0.0%
	Base Conduit		T106				EA	105	0.0%
	Pour Base						EA	105	0.0%
	Rebar Pedestal						EA	105	0.0%
	Form Pedestal						EA	105	0.0%
	Pour Pedestal						EA	105	0.0%
	Strip Pedestal Form						EA	105	0.0%
	Backfill Base						EA	105	0.0%
	Backfill Pedestal						EA	105	0.0%
	Final Grounding						EA	105	0.0%
	Crane Pad Stabilization						EA	105	0.0%
	Crane Pad Stone						EA	105	0.0%

Site Information

Manpower	
1	WCL Management
5	WCL Operators
3	WCL Laborers
9	**Total**
	Subcontractors
3	Prairie
10	JFE
10	Westwind
23	**Total**

Weather Delay Events (Wind) - Continued

Weather Delay Events (Wind) - Continued 2

Total Severe Weather Days

Executed Completion Certificates	
WTG Foundation Completion	0.0%
WTG Mechanical Completion	0.0%
WTG Civil Works Completion	0.0%
Collection Circuit Mechanical Completion	0.0%
Main Transformer Foundation Completion	0.0%
Reactive Power Equipment CT Completion	0.0%
SCADA and Communications CT Completion	0.0%
Substation Mechanical Completion	0.0%
Substation Commissioning Completion	0.0%
Electrical Substantial Completion	0.0%
Works CT with TSP Completion	0.0%
Substantial Completion	0.0%
O&M Building Substantial Completion	0.0%
Final Completion	0.0%