Panther Grove II Wind Project

Weather	Yesterday	Today
Daily Weather (As of 7:00am):	Cloudy	Cloudy
Low Temperature (F):	62	54
High Temperature (F):	76	76
Ground Wind Speed (MPH):	9	16
Precipitation Actual/Chance:	0.2"	15%

Daily Safety Topics

Vest- site requirement is Class II Safety Vest or Shirt

Knives – for work requiring knives insure we use approved knifes (see safety for a retractable knives)
Personal pocketknives are not permitted for work activities

Site Notes

Plan of the Day: Thursday, April 16, 2026

POD Key	
(s)	Start
(c)	Continue
(f)	Finish
T-##	Night Shift Work

WBS GROUP	ACTIVITY	LAST WORKING DAY Wednesday, April 15, 2026 LOCATION(S)	TODAY Thursday, April 16, 2026 LOCATION(S)	NEXT WORKING DAY Friday, April 17, 2026 LOCATION(S)	Quantity Tracking QTY LAST WORKDAY	QTY TO DATE	UNIT	TOTAL QTY	% COMPLETE
Laydown Yard	Install Laydown Yard						ACRE		N/A
Public Roads	Misc.	Install RCA signage	Install RCA signage	Install RCA signage			N/A	N/A	N/A
Access Roads	Entrance Radii Strip						EA		N/A
	Entrance Radii Culverts						EA		N/A
	Entrance Radii Stone						EA		N/A
	Strip Access Road					3832	LF	161,922	2.4%
	Cement Stabilization					3832	LF	161,922	2.4%
	Access Road Stone					3832	LF	161,922	2.4%
	Access Road Entrance Staking					105	EA	105	100.0%
	Staked Access Road					3832	LF	161,922	2.4%
	Access Road Internal Radii					4	EA	TBD	N/A
Foundations	Strip Topsoil					2	EA	105	1.9%
	Excavate					2	EA	105	1.9%
	Mud Mat					2	EA	105	1.9%
	Rebar Delivery					2	EA	105	1.9%
	Rebar Bottom Mat					1	EA	105	1.0%
	Anchor Bolts Build					2	EA	105	1.9%
	Anchor Bolt Set					1	EA	105	1.0%
	Rebar Top Mat					1	EA	105	1.0%
	Internal Grounding	*No work due to weather*	T106 (F)				EA	105	0.0%
	Base Conduit	*No work due to weather*	T106 (F)				EA	105	0.0%
	Pour Base						EA	105	0.0%
	Rebar Pedestal						EA	105	0.0%
	Form Pedestal						EA	105	0.0%
	Pour Pedestal						EA	105	0.0%
	Strip Pedestal Form						EA	105	0.0%
	Backfill Base						EA	105	0.0%
	Backfill Pedestal						EA	105	0.0%
	Final Grounding						EA	105	0.0%
	Crane Pad Stabilization						EA	105	0.0%
	Crane Pad Stone						EA	105	0.0%

Site Information	
	Manpower
1	WCL Management
5	WCL Operators
3	WCL Laborers
9	**Total**
	Subcontractors
1	Prairie
10	JFE
10	Westwind
21	**Total**

Weather Delay Events (Wind) - Continued

Weather Delay Events (Wind) - Continued 2

Total Severe Weather Days

Executed Completion Certificates	
WTG Foundation Completion	0.0%
WTG Mechanical Completion	0.0%
WTG Civil Works Completion	0.0%
Collection Circuit Mechanical Completion	0.0%
Main Transformer Foundation Completion	0.0%
Reactive Power Equipment CT Completion	0.0%
SCADA and Communications CT Completion	0.0%
Substation Mechanical Completion	0.0%
Substation Commissioning Completion	0.0%
Electrical Substantial Completion	0.0%
Works CT with TSP Completion	0.0%
Substantial Completion	0.0%
O&M Building Substantial Completion	0.0%
Final Completion	0.0%