Panther Grove II Wind Project

Weather	Yesterday	Today
Daily Weather (As of 7:00am):	Cloudy	Cloudy
Low Temperature (F):	42	34
High Temperature (F):	85	50
Ground Wind Speed (MPH):	20	18
Precipitation Actual/Chance:	0.00"	0%

Daily Safety Topics

Cell phone use- reminder when taking calls or text to utilize handsfree in vehicle or pull over and park.

Site conditions- Take the time to check work areas and asses and communicate hazards and mitigations

Site Notes

WHITE CONSTRUCTION

POD Key	
(s)	Start
(c)	Continue
(f)	Finish
T-##	Night Shift Work

Plan of the Day: Saturday, April 18, 2026

		LAST WORKING DAY	TODAY	NEXT WORKING DAY	Quantity Tracking				
		Friday, April 17, 2026	Saturday, April 18, 2026	Monday, April 20, 2026					
WBS GROUP	ACTIVITY	LOCATION(S)	LOCATION(S)	LOCATION(S)	QTY LAST WORKDAY	QTY TO DATE	UNIT	TOTAL QTY	% COMPLETE
Laydown Yard	Install Laydown Yard						ACRE		N/A
Public Roads	Misc.	Install RCA signage	Install RCA signage	Install RCA signage			N/A	N/A	N/A
Access Roads	Entrance Radii Strip						EA		N/A
	Entrance Radii Culverts						EA		N/A
	Entrance Radii Stone						EA		N/A
	Strip Access Road					3832	LF	161,922	2.4%
	Cement Stabilization					3832	LF	161,922	2.4%
	Access Road Stone					3832	LF	161,922	2.4%
	Access Road Entrance Staking					105	EA	105	100.0%
	Staked Access Road					3832	LF	161,922	2.4%
	Access Road Internal Radii					4	EA	TBD	N/A
Foundations	Strip Topsoil					2	EA	105	1.9%
	Excavate					2	EA	105	1.9%
	Mud Mat					2	EA	105	1.9%
	Rebar Delivery					2	EA	105	1.9%
	Rebar Bottom Mat					2	EA	105	1.9%
	Anchor Bolts Build					2	EA	105	1.9%
	Anchor Bolt Set					2	EA	105	1.9%
	Rebar Top Mat	T108			1	2	EA	105	1.9%
	Internal Grounding	T106 (F)			1	2	EA	105	1.9%
	Base Conduit	T106 (C)		T106 (F), T108			EA	105	0.0%
	Pour Base						EA	105	0.0%
	Rebar Pedestal						EA	105	0.0%
	Form Pedestal						EA	105	0.0%
	Pour Pedestal						EA	105	0.0%
	Strip Pedestal Form						EA	105	0.0%
	Backfill Base						EA	105	0.0%
	Backfill Pedestal						EA	105	0.0%
	Final Grounding						EA	105	0.0%
	Crane Pad Stabilization						EA	105	0.0%
	Crane Pad Stone						EA	105	0.0%

Site Information

Manpower	
0	WCL Management
0	WCL Operators
0	WCL Laborers
0	**Total**
	Subcontractors
0	Prairie
0	JFE
0	Westwind
0	**Total**

Weather Delay Events (Wind) - Continued

Weather Delay Events (Wind) - Continued 2

Total Severe Weather Days

Executed Completion Certificates	
WTG Foundation Completion	0.0%
WTG Mechanical Completion	0.0%
WTG Civil Works Completion	0.0%
Collection Circuit Mechanical Completion	0.0%
Main Transformer Foundation Completion	0.0%
Reactive Power Equipment CT Completion	0.0%
SCADA and Communications CT Completion	0.0%
Substation Mechanical Completion	0.0%
Substation Commissioning Completion	0.0%
Electrical Substantial Completion	0.0%
Works CT with TSP Completion	0.0%
Substantial Completion	0.0%
O&M Building Substantial Completion	0.0%
Final Completion	0.0%