Panther Grove II Wind Project

Weather	Yesterday	Today
Daily Weather (As of 7:00am):	Sunny	Cloudy
Low Temperature (F):	32	41
High Temperature (F):	47	70
Ground Wind Speed (MPH):	10	10
Precipitation Actual/Chance:	0.00"	0%

Daily Safety Topics

ALL HANDS / R4

Hand Placement- Watch where we put our hands, be mindful of the correct glove is being used for the job and watch out hand/ arm positioning.

LOF- "don't put yourself or body parts in between a rock and a hard place" consider Pinch points, crush points, blind spots.

Site Notes

Plan of the Day: Wednesday, April 8, 2026

WBS GROUP	ACTIVITY	*LAST WORKING DAY* Tuesday, April 7, 2026 LOCATION(S)	*TODAY* Wednesday, April 8, 2026 LOCATION(S)	*NEXT WORKING DAY* Thursday, April 9, 2026 LOCATION(S)
Laydown Yard	Install Laydown Yard			
Access Roads	Entrance Radii Strip			
	Entrance Radii Culverts			
	Entrance Radii Stone			
	Strip Access Road			
	Cement Stabilization			
	Access Road Stone	T106 (S)	T106 (F)	
	Access Road Internal Radii	T108 (F)	T106 (S)	T106 (F)
Foundations	Strip Topsoil	T106 (F)		
	Excavate	T108 (F) T106 (S)	T106 (F)	
	Mud Mat			T106, T108 (S)

Weather Delay Events (Wind) - Continued

Weather Delay Events (Wind) - Continued 2

Total Severe Weather Days

POD Key	
(s)	Start
(c)	Continue
(f)	Finish
T-##	Night Shift Work

Quantity Tracking

QTY LAST WORKDAY	QTY TO DATE	UNIT	TOTAL QTY	% COMPLETE
		ACRE		#DIV/0!
		EA		#DIV/0!
		EA		#DIV/0!
		EA		#DIV/0!
	3832	LF	161,922	2.4%
	3832	LF	161,922	2.4%
	2397	LF	161,922	1.5%
2	2	EA	TBD	#VALUE!
1	2	EA	105	1.9%
1	1	EA	105	1.0%
		EA	105	0.0%

Executed Completion Certificates	
WTG Foundation Completion	0.0%
WTG Mechanical Completion	0.0%
WTG Civil Works Completion	0.0%
Collection Circuit Mechanical Completion	0.0%
Main Transformer Foundation Completion	0.0%
Reactive Power Equipment CT Completion	0.0%
SCADA and Communications CT Completion	0.0%
Substation Mechanical Completion	0.0%
Substation Commissioning Completion	0.0%
Electrical Substantial Completion	0.0%
Works CT with TSP Completion	0.0%
Substantial Completion	0.0%
O&M Building Substantial Completion	0.0%
Final Completion	0.0%

Site Information

Manpower

1	WCL Management
5	WCL Operators
3	WCL Laborers
	Subcontractors
9	**Total**
0	**Total**