Panther Grove II Wind Project

Weather	Yesterday	Today
Daily Weather (As of 7:00am):	Cloudy	Cloudy
Low Temperature (F):	41	54
High Temperature (F):	70	73
Ground Wind Speed (MPH):	10	14
Precipitation Actual/Chance:	0.00"	20%

Daily Safety Topics

R4

Hand Placement- Watch where we put our hands, be mindful of the correct glove is being used for the job and watch out hand/ arm positioning.

LOF- "don't put yourself or body parts in between a rock and a hard place" consider Pinch points, crush points, blind spots.

Site Notes

Plan of the Day: Thursday, April 9, 2026

WBS GROUP	ACTIVITY	*LAST WORKING DAY* Wednesday, April 8, 2026 LOCATION(S)	*TODAY* Thursday, April 9, 2026 LOCATION(S)	*NEXT WORKING DAY* Friday, April 10, 2026 LOCATION(S)
Laydown Yard	Install Laydown Yard			
Access Roads	Entrance Radii Strip			
	Entrance Radii Culverts			
	Entrance Radii Stone			
	Strip Access Road			
	Cement Stabilization			
	Access Road Stone	T106 (F)		
	Access Road Internal Radii	T106 (S)	T106 (F)	
Foundations	Strip Topsoil			
	Excavate	T106 (F)		
	Mud Mat		T106, T108	

Quantity Tracking

QTY LAST WORKDAY	QTY TO DATE	UNIT	TOTAL QTY	% COMPLETE
		ACRE		#DIV/0!
		EA		#DIV/0!
		EA		#DIV/0!
		EA		#DIV/0!
	3832	LF	161,922	2.4%
	3832	LF	161,922	2.4%
1435	3832	LF	161,922	2.4%
	2	EA	TBD	#VALUE!
	2	EA	105	1.9%
1	2	EA	105	1.9%
		EA	105	0.0%

POD Key	
(s)	Start
(c)	Continue
(f)	Finish
T-##	Night Shift Work

Site Information

Manpower	
1	WCL Management
5	WCL Operators
3	WCL Laborers
	Subcontractors
9	**Total**
10	Prairie
10	**Total**

	Weather Delay Events (Wind) - Continued	Weather Delay Events (Wind) - Continued 2	Total Severe Weather Days

Executed Completion Certificates	
WTG Foundation Completion	0.0%
WTG Mechanical Completion	0.0%
WTG Civil Works Completion	0.0%
Collection Circuit Mechanical Completion	0.0%
Main Transformer Foundation Completion	0.0%
Reactive Power Equipment CT Completion	0.0%
SCADA and Communications CT Completion	0.0%
Substation Mechanical Completion	0.0%
Substation Commissioning Completion	0.0%
Electrical Substantial Completion	0.0%
Works CT with TSP Completion	0.0%
Substantial Completion	0.0%
O&M Building Substantial Completion	0.0%
Final Completion	0.0%