Panther Grove II Wind Project

Weather	Yesterday	Today
Daily Weather (As of 7:00am):	Partly Sunny	Partly Sunny
Low Temperature (F):	52	52
High Temperature (F):	79	80
Ground Wind Speed (MPH):	8	6
Precipitation Actual/Chance:	0.00"	0%

Daily Safety Topics

Rain & Lightning - We have a lot of rain coming later in the week, with forecasts varying but showing typically Friday to the middle of the week. Lets just remember the rule of lightning within 10 miles and 30 miles, stopping the appropriate work and only resuming once the all clear has been given. Also be aware of other hazards that come with storms, such as slippery conditions due to mud, and high winds.

Pace Yourselves - Just a reminder to make sure that we are pacing ourselves. Its only getting hotter with each day, and with the weather showing rain, expect humidity to increase as well, making it feel hotter. Lets drink plenty of water and electrolytes, pace ourselves, and cool off when necessary with small breaks.

Site Notes

POD Key	
(s)	Start
(c)	Continue
(f)	Finish
T-##	Night Shift Work

Plan of the Day: Tuesday, June 2, 2026

WBS GROUP	ACTIVITY	LAST WORKING DAY Monday, June 1, 2026 LOCATION(S)	TODAY Tuesday, June 2, 2026 LOCATION(S)	NEXT WORKING DAY Wednesday, June 3, 2026 LOCATION(S)	QTY LAST WORKDAY	QTY TO DATE	UNIT	TOTAL QTY	% COMPLETE
Laydown Yard	Install Laydown Yard	Continue Laydown Install	Continue Laydown Install	Continue Laydown Install			ACRE		N/A
Public Roads	Misc.						N/A	N/A	N/A
Access Roads	Entrance Radii Strip						EA		N/A
	Entrance Radii Culverts						EA		N/A
	Entrance Radii Stone						EA		N/A
	Strip Access Road					3832	LF	161,922	2.4%
	Cement Stabilization					3832	LF	161,922	2.4%
	Access Road Stone					3832	LF	161,922	2.4%
	Access Road Entrance Staking					105	EA	105	100.0%
	Staked Access Road					3832	LF	161,922	2.4%
	Access Road Internal Radii					4	EA	TBD	N/A
Foundations	Strip Topsoil					2	EA	105	1.9%
	Excavate					2	EA	105	1.9%
	Mud Mat					2	EA	105	1.9%
	Rebar Delivery					2	EA	105	1.9%
	Rebar Bottom Mat					2	EA	105	1.9%
	Anchor Bolts Build					2	EA	105	1.9%
	Anchor Bolt Set					2	EA	105	1.9%
	Rebar Top Mat					2	EA	105	1.9%
	Internal Grounding					2	EA	105	1.9%
	Base Conduit					2	EA	105	1.9%
	Pour Base					2	EA	105	1.9%
	Rebar Pedestal					2	EA	105	1.9%
	Form Pedestal					2	EA	105	1.9%
	Pour Pedestal					2	EA	105	1.9%
	Strip Pedestal Form					2	EA	105	1.9%
	Backfill Base					2	EA	105	1.9%
	Backfill Pedestal					2	EA	105	1.9%
	Final Grounding						EA	105	0.0%
	Crane Pad Stabilization						EA	105	0.0%
	Crane Pad Stone						EA	105	0.0%

Site Information

Manpower	
2	WCL Management
3	WCL Operators
5	WCL Laborers
10	**Total**
	Subcontractors
0	Prairie
0	JFE
0	Westwind
0	**Total**

Weather Delay Events (Wind) - Continued

Weather Delay Events (Wind) - Continued 2

Total Severe Weather Days

Executed Completion Certificates	
WTG Foundation Completion	0.0%
WTG Mechanical Completion	0.0%
WTG Civil Works Completion	0.0%
Collection Circuit Mechanical Completion	0.0%
Main Transformer Foundation Completion	0.0%
Reactive Power Equipment CT Completion	0.0%
SCADA and Communications CT Completion	0.0%
Substation Mechanical Completion	0.0%
Substation Commissioning Completion	0.0%
Electrical Substantial Completion	0.0%
Works CT with TSP Completion	0.0%
Substantial Completion	0.0%
O&M Building Substantial Completion	0.0%
Final Completion	0.0%