Panther Grove II Wind Project

Weather	Yesterday	Today
Daily Weather (As of 7:00am):	Clear	Clear
Low Temperature (F):	52	51
High Temperature (F):	80	84
Ground Wind Speed (MPH):	6	7
Precipitation Actual/Chance:	0.00"	0%

Daily Safety Topics

Equipment Inspections: With it being the beginning of a new month, there are a lot of things that need to be inspected and marked as good, or in need of replacement or repair. It's important that we stay on top of this, as it is easy to fall behind when there is so much work going on. Tools, equipment, vehicles, and extinguishers are just some of the things that should be checked.

Fatigue and Burnout: After coming back from the holidays, the work schedule is pretty loaded and has been back-to-back, working to the next reset day. Because of this, fatigue and burnout can occur, which can lead to complacency, which can then lead to accidents or injuries. So if we start to feel any type of fatigue or burnout and lose concentration, let's make sure to take a step back, let it be known that a minute is needed, and get our heads back in the game to finish the rest of the week strong.

Site Notes

POD Key	
(s)	Start
(c)	Continue
(f)	Finish
T-##	Night Shift Work

Plan of the Day: Wednesday, June 3, 2026

WBS GROUP	ACTIVITY	LAST WORKING DAY Tuesday, June 2, 2026 LOCATION(S)	TODAY Wednesday, June 3, 2026 LOCATION(S)	NEXT WORKING DAY Thursday, June 4, 2026 LOCATION(S)	QTY LAST WORKDAY	QTY TO DATE	UNIT	TOTAL QTY	% COMPLETE
Laydown Yard	Install Laydown Yard	Continue Laydown Install	Continue Laydown Install	Continue Laydown Install			ACRE		N/A
Public Roads	Misc.						N/A	N/A	N/A
Access Roads	Entrance Radii Strip						EA		N/A
	Entrance Radii Culverts						EA		N/A
	Entrance Radii Stone						EA		N/A
	Strip Access Road					3832	LF	161,922	2.4%
	Cement Stabilization					3832	LF	161,922	2.4%
	Access Road Stone					3832	LF	161,922	2.4%
	Access Road Entrance Staking					105	EA	105	100.0%
	Staked Access Road					3832	LF	161,922	2.4%
	Access Road Internal Radii					4	EA	TBD	N/A
Foundations	Strip Topsoil					2	EA	105	1.9%
	Excavate					2	EA	105	1.9%
	Mud Mat					2	EA	105	1.9%
	Rebar Delivery					2	EA	105	1.9%
	Rebar Bottom Mat					2	EA	105	1.9%
	Anchor Bolts Build					2	EA	105	1.9%
	Anchor Bolt Set					2	EA	105	1.9%
	Rebar Top Mat					2	EA	105	1.9%
	Internal Grounding					2	EA	105	1.9%
	Base Conduit					2	EA	105	1.9%
	Pour Base					2	EA	105	1.9%
	Rebar Pedestal					2	EA	105	1.9%
	Form Pedestal					2	EA	105	1.9%
	Pour Pedestal					2	EA	105	1.9%
	Strip Pedestal Form					2	EA	105	1.9%
	Backfill Base					2	EA	105	1.9%
	Backfill Pedestal					2	EA	105	1.9%
	Final Grounding						EA	105	0.0%
	Crane Pad Stabilization						EA	105	0.0%
	Crane Pad Stone						EA	105	0.0%

Site Information

Manpower	
2	WCL Management
3	WCL Operators
5	WCL Laborers
10	**Total**
	Subcontractors
0	Prairie
0	JFE
0	Westwind
0	**Total**

Weather Delay Events (Wind) - Continued

Weather Delay Events (Wind) - Continued 2

Total Severe Weather Days

Executed Completion Certificates	
WTG Foundation Completion	0.0%
WTG Mechanical Completion	0.0%
WTG Civil Works Completion	0.0%
Collection Circuit Mechanical Completion	0.0%
Main Transformer Foundation Completion	0.0%
Reactive Power Equipment CT Completion	0.0%
SCADA and Communications CT Completion	0.0%
Substation Mechanical Completion	0.0%
Substation Commissioning Completion	0.0%
Electrical Substantial Completion	0.0%
Works CT with TSP Completion	0.0%
Substantial Completion	0.0%
O&M Building Substantial Completion	0.0%
Final Completion	0.0%