Panther Grove II Wind Project

Weather	Yesterday	Today
Daily Weather (As of 7:00am):	Clear	Clear
Low Temperature (F):	70	72
High Temperature (F):	80	85
Ground Wind Speed (MPH):	10	8
Precipitation Actual/Chance:	.3"	20%

Daily Safety Topics

Storms - With incremement weather rolling in for a possible extended amount of time, lets make sure we are aware of everything that comes with it. Slips, trips, falls, winds, lightning, and possibilities of flooding. Lets mind where we park, where we drive, and take care of our workspaces.

ITCP - Lets go over parking again. We should be following all of our ITCP's, as this is going to ensure that we keep our workspaces not congested, as well as free from danger of falling hazards or anything that could damage the vehicles.

Site Notes

Potholing For Enbridge Lines

Plan of the Day: Tuesday, June 9, 2026

POD Key	
(s)	Start
(c)	Continue
(f)	Finish
T-##	Night Shift Work

		LAST WORKING DAY	*TODAY*	*NEXT WORKING DAY*	Quantity Tracking				
		Saturday, June 6, 2026	**Tuesday, June 9, 2026**	**Wednesday, June 10, 2026**	QTY LAST WORKDAY	QTY TO DATE	UNIT	TOTAL QTY	% COMPLETE
WBS GROUP	ACTIVITY	LOCATION(S)	LOCATION(S)	LOCATION(S)					
Laydown Yard	Install Laydown Yard	Continue Laydown Install	Continue Laydown Install	Continue Laydown Install			ACRE		N/A
Public Roads	Misc.						N/A	N/A	N/A
Access Roads	Entrance Radii Strip						EA		N/A
	Entrance Radii Culverts						EA		N/A
	Entrance Radii Stone						EA		N/A
	Strip Access Road					3832	LF	161,922	2.4%
	Cement Stabilization					3832	LF	161,922	2.4%
	Access Road Stone					3832	LF	161,922	2.4%
	Access Road Entrance Staking					105	EA	105	100.0%
	Staked Access Road					3832	LF	161,922	2.4%
	Access Road Internal Radii					4	EA	TBD	N/A
Foundations	Strip Topsoil					2	EA	105	1.9%
	Excavate					2	EA	105	1.9%
	Mud Mat					2	EA	105	1.9%
	Rebar Delivery					2	EA	105	1.9%
	Rebar Bottom Mat					2	EA	105	1.9%
	Anchor Bolts Build					2	EA	105	1.9%
	Anchor Bolt Set					2	EA	105	1.9%
	Rebar Top Mat					2	EA	105	1.9%
	Internal Grounding					2	EA	105	1.9%
	Base Conduit					2	EA	105	1.9%
	Pour Base					2	EA	105	1.9%
	Rebar Pedestal					2	EA	105	1.9%
	Form Pedestal					2	EA	105	1.9%
	Pour Pedestal					2	EA	105	1.9%
	Strip Pedestal Form					2	EA	105	1.9%
	Backfill Base					2	EA	105	1.9%
	Backfill Pedestal					2	EA	105	1.9%
	Final Grounding						EA	105	0.0%
	Crane Pad Stabilization						EA	105	0.0%
	Crane Pad Stone						EA	105	0.0%

Site Information	
	Manpower
4	WCL Management
7	WCL Operators
5	WCL Laborers
16	**Total**
	Subcontractors
0	Prairie
0	JFE
0	Westwind
0	**Total**

Weather Delay Events (Wind) - Continued

Weather Delay Events (Wind) - Continued 2

Total Severe Weather Days

Executed Completion Certificates	
WTG Foundation Completion	0.0%
WTG Mechanical Completion	0.0%
WTG Civil Works Completion	0.0%
Collection Circuit Mechanical Completion	0.0%
Main Transformer Foundation Completion	0.0%
Reactive Power Equipment CT Completion	0.0%
SCADA and Communications CT Completion	0.0%
Substation Mechanical Completion	0.0%
Substation Commissioning Completion	0.0%
Electrical Substantial Completion	0.0%
Works CT with TSP Completion	0.0%
Substantial Completion	0.0%
O&M Building Substantial Completion	0.0%
Final Completion	0.0%