Panther Grove II Wind Project

Weather	Yesterday	Today
Daily Weather (As of 7:00am):	Partly Cloudy	Cloudy
Low Temperature (F):	39	54
High Temperature (F):	71	77
Ground Wind Speed (MPH):	15	25
Precipitation Actual/Chance:	0.2"	71%

Daily Safety Topics

Weather Impacts and Site Conditions: Rain has moved into the area. Make sure to complete a through site assessment before starting work. If possible, avoid parking in muddy areas and tracking mud out onto the blacktop roads.

Site Notes

Plan of the Day: Friday, May 15, 2026

POD Key	
(s)	Start
(c)	Continue
(f)	Finish
T-##	Night Shift Work

WBS GROUP	ACTIVITY	LAST WORKING DAY Thursday, May 14, 2026 LOCATION(S)	TODAY Friday, May 15, 2026 LOCATION(S)	NEXT WORKING DAY Monday, May 18, 2026 LOCATION(S)
Laydown Yard	Install Laydown Yard			Start laydown yard install
Public Roads	Misc.	Install RCA signage	Install RCA signage	
Access Roads	Entrance Radii Strip			
	Entrance Radii Culverts			
	Entrance Radii Stone			
	Strip Access Road			
	Cement Stabilization			
	Access Road Stone			
	Access Road Entrance Staking			
	Staked Access Road			
	Access Road Internal Radii			
Foundations	Strip Topsoil			
	Excavate			
	Mud Mat			
	Rebar Delivery			
	Rebar Bottom Mat			
	Anchor Bolts Build			
	Anchor Bolt Set			
	Rebar Top Mat			
	Internal Grounding			
	Base Conduit			
	Pour Base			
	Rebar Pedestal			
	Form Pedestal			
	Pour Pedestal			
	Strip Pedestal Form			
	Backfill Base	T106 (f), T108 (s)	T108 (f)	
	Backfill Pedestal	T106 (f), T108 (s)	T108 (f)	
	Final Grounding			
	Crane Pad Stabilization			
	Crane Pad Stone			

Quantity Tracking

QTY LAST WORKDAY	QTY TO DATE	UNIT	TOTAL QTY	% COMPLETE
		ACRE		N/A
		N/A	N/A	N/A
		EA		N/A
		EA		N/A
		EA		N/A
	3832	LF	161,922	2.4%
	3832	LF	161,922	2.4%
	3832	LF	161,922	2.4%
	105	EA	105	100.0%
	3832	LF	161,922	2.4%
	4	EA	TBD	N/A
	2	EA	105	1.9%
	2	EA	105	1.9%
	2	EA	105	1.9%
	2	EA	105	1.9%
	2	EA	105	1.9%
	2	EA	105	1.9%
	2	EA	105	1.9%
	2	EA	105	1.9%
	2	EA	105	1.9%
	1	EA	105	1.0%
1	1	EA	105	1.0%
1	1	EA	105	1.0%
		EA	105	0.0%
		EA	105	0.0%
		EA	105	0.0%

Site Information

Manpower	
2	WCL Management
3	WCL Operators
5	WCL Laborers
10	Total
	Subcontractors
0	Prairie
0	JFE
0	Westwind
0	Total

	Weather Delay Events (Wind) - Continued	Weather Delay Events (Wind) - Continued 2	Total Severe Weather Days

Executed Completion Certificates	
WTG Foundation Completion	0.0%
WTG Mechanical Completion	0.0%
WTG Civil Works Completion	0.0%
Collection Circuit Mechanical Completion	0.0%
Main Transformer Foundation Completion	0.0%
Reactive Power Equipment CT Completion	0.0%
SCADA and Communications CT Completion	0.0%
Substation Mechanical Completion	0.0%
Substation Commissioning Completion	0.0%
Electrical Substantial Completion	0.0%
Works CT with TSP Completion	0.0%
Substantial Completion	0.0%
O&M Building Substantial Completion	0.0%
Final Completion	0.0%