Panther Grove II Wind Project

Weather	Yesterday	Today
Daily Weather (As of 7:00am):	Partly Cloudy	Sunny
Low Temperature (F):	58	61
High Temperature (F):	81	86
Ground Wind Speed (MPH):	8	12
Precipitation Actual/Chance:	0.00"	3%

Daily Safety Topics

Returning to work: With the holiday and long weekend coming to an end, its important that we get back into a safe work mentality. Lets check on each other as well as ourselves to make sure we aren't distracted as we return to work. Time off is fantastic, but lets make sure that we are working safe to make it to our next rest and refresh period.
Double check our workspaces: Also with our return to work, lets ensure that we are double checking all of our work areas. If any tools, equipment, or materials were left over the weekend, a thorough check should be done on everything to ensure that nothing is missing and everything is in good, proper, functioning condition before putting anything to work to make sure it is safe to be used.

Site Notes

Plan of the Day: Wednesday, May 27, 2026

POD Key	
(s)	Start
(c)	Continue
(f)	Finish
T-##	Night Shift Work

		LAST WORKING DAY	TODAY	NEXT WORKING DAY	Quantity Tracking				
		Tuesday, May 26, 2026	Wednesday, May 27, 2026	Thursday, May 28, 2026					
WBS GROUP	ACTIVITY	LOCATION(S)	LOCATION(S)	LOCATION(S)	QTY LAST WORKDAY	QTY TO DATE	UNIT	TOTAL QTY	% COMPLETE
Laydown Yard	Install Laydown Yard	Continue Laydown Install	Continue Laydown Install	Continue Laydown Install			ACRE		N/A
Public Roads	Misc.						N/A	N/A	N/A
Access Roads	Entrance Radii Strip						EA		N/A
	Entrance Radii Culverts						EA		N/A
	Entrance Radii Stone						EA		N/A
	Strip Access Road					3832	LF	161,922	2.4%
	Cement Stabilization					3832	LF	161,922	2.4%
	Access Road Stone					3832	LF	161,922	2.4%
	Access Road Entrance Staking					105	EA	105	100.0%
	Staked Access Road					3832	LF	161,922	2.4%
	Access Road Internal Radii					4	EA	TBD	N/A
Foundations	Strip Topsoil					2	EA	105	1.9%
	Excavate					2	EA	105	1.9%
	Mud Mat					2	EA	105	1.9%
	Rebar Delivery					2	EA	105	1.9%
	Rebar Bottom Mat					2	EA	105	1.9%
	Anchor Bolts Build					2	EA	105	1.9%
	Anchor Bolt Set					2	EA	105	1.9%
	Rebar Top Mat					2	EA	105	1.9%
	Internal Grounding					2	EA	105	1.9%
	Base Conduit					2	EA	105	1.9%
	Pour Base					2	EA	105	1.9%
	Rebar Pedestal					2	EA	105	1.9%
	Form Pedestal					2	EA	105	1.9%
	Pour Pedestal					2	EA	105	1.9%
	Strip Pedestal Form					2	EA	105	1.9%
	Backfill Base					2	EA	105	1.9%
	Backfill Pedestal					2	EA	105	1.9%
	Final Grounding						EA	105	0.0%
	Crane Pad Stabilization						EA	105	0.0%
	Crane Pad Stone						EA	105	0.0%

Site Information

Manpower	
2	WCL Management
3	WCL Operators
5	WCL Laborers
10	**Total**
	Subcontractors
0	Prairie
0	JFE
0	Westwind
0	**Total**

Weather Delay Events (Wind) - Continued

Weather Delay Events (Wind) - Continued 2

Total Severe Weather Days

Executed Completion Certificates	
WTG Foundation Completion	0.0%
WTG Mechanical Completion	0.0%
WTG Civil Works Completion	0.0%
Collection Circuit Mechanical Completion	0.0%
Main Transformer Foundation Completion	0.0%
Reactive Power Equipment CT Completion	0.0%
SCADA and Communications CT Completion	0.0%
Substation Mechanical Completion	0.0%
Substation Commissioning Completion	0.0%
Electrical Substantial Completion	0.0%
Works CT with TSP Completion	0.0%
Substantial Completion	0.0%
O&M Building Substantial Completion	0.0%
Final Completion	0.0%