Panther Grove II Wind Project

Weather	Yesterday	Today
Daily Weather (As of 7:00am):	Partly Sunny	Partly Sunny
Low Temperature (F):	55	58
High Temperature (F):	83	83
Ground Wind Speed (MPH):	12	7
Precipitation Actual/Chance:	0.00"	9%

Daily Safety Topics

Entering and Exiting - When entering the yard or leaving the yard, lets make sure we are using the proper entrances and exits. It may seem simple, but an accident can very easily occur if someone tries to leave through an entrance when someone is entering, and vice versa.
Housekeeping: Housekeeping is still an ongoing trend, so lets follow up on it. It isn't a task that should be done at the end of the day, but rather throughout the day as we are finishing using materials or creating trash. This helps to make sure our work area is clean, reducing tripping hazards, and is less likely to have trash get blown away when the winds start to pickup into fields or into equipment or materials. Lets leave the workspace at the end of the day looking better than it did when we got there.

Site Notes

Plan of the Day: Friday, May 29, 2026

POD Key	
(s)	Start
(c)	Continue
(f)	Finish
T-##	Night Shift Work

WBS GROUP	ACTIVITY	LAST WORKING DAY Thursday, May 28, 2026 LOCATION(S)	TODAY Friday, May 29, 2026 LOCATION(S)	NEXT WORKING DAY Saturday, May 30, 2026 LOCATION(S)	QTY LAST WORKDAY	QTY TO DATE	UNIT	TOTAL QTY	% COMPLETE
Laydown Yard	Install Laydown Yard	Continue Laydown Install	Continue Laydown Install	Continue Laydown Install			ACRE		N/A
Public Roads	Misc.						N/A	N/A	N/A
Access Roads	Entrance Radii Strip						EA		N/A
	Entrance Radii Culverts						EA		N/A
	Entrance Radii Stone						EA		N/A
	Strip Access Road					3832	LF	161,922	2.4%
	Cement Stabilization					3832	LF	161,922	2.4%
	Access Road Stone					3832	LF	161,922	2.4%
	Access Road Entrance Staking					105	EA	105	100.0%
	Staked Access Road					3832	LF	161,922	2.4%
	Access Road Internal Radii					4	EA	TBD	N/A
Foundations	Strip Topsoil					2	EA	105	1.9%
	Excavate					2	EA	105	1.9%
	Mud Mat					2	EA	105	1.9%
	Rebar Delivery					2	EA	105	1.9%
	Rebar Bottom Mat					2	EA	105	1.9%
	Anchor Bolts Build					2	EA	105	1.9%
	Anchor Bolt Set					2	EA	105	1.9%
	Rebar Top Mat					2	EA	105	1.9%
	Internal Grounding					2	EA	105	1.9%
	Base Conduit					2	EA	105	1.9%
	Pour Base					2	EA	105	1.9%
	Rebar Pedestal					2	EA	105	1.9%
	Form Pedestal					2	EA	105	1.9%
	Pour Pedestal					2	EA	105	1.9%
	Strip Pedestal Form					2	EA	105	1.9%
	Backfill Base					2	EA	105	1.9%
	Backfill Pedestal					2	EA	105	1.9%
	Final Grounding						EA	105	0.0%
	Crane Pad Stabilization						EA	105	0.0%
	Crane Pad Stone						EA	105	0.0%

Site Information

Manpower	
2	WCL Management
3	WCL Operators
5	WCL Laborers
10	**Total**
	Subcontractors
0	Prairie
0	JFE
0	Westwind
0	**Total**

Weather Delay Events (Wind) - Continued

Weather Delay Events (Wind) - Continued 2

Total Severe Weather Days

Executed Completion Certificates	
WTG Foundation Completion	0.0%
WTG Mechanical Completion	0.0%
WTG Civil Works Completion	0.0%
Collection Circuit Mechanical Completion	0.0%
Main Transformer Foundation Completion	0.0%
Reactive Power Equipment CT Completion	0.0%
SCADA and Communications CT Completion	0.0%
Substation Mechanical Completion	0.0%
Substation Commissioning Completion	0.0%
Electrical Substantial Completion	0.0%
Works CT with TSP Completion	0.0%
Substantial Completion	0.0%
O&M Building Substantial Completion	0.0%
Final Completion	0.0%