Panther Grove II Wind Project

Weather	Yesterday	Today
Daily Weather (As of 7:00am):	Cloudy	Partly Cloudy
Low Temperature (F):	59	59
High Temperature (F):	79	79
Ground Wind Speed (MPH):	20	20
Precipitation Actual/Chance:	0.00"	0%

Daily Safety Topics

Heat Illness- With temperatures rising, lets make sure that we are keeping an eye out for each other and ourselves to prevent heat illness. Water intakes should be upkept, take breaks as needed to cool off, and be your brothers keeper. The Heat Illness Prevention Plan will be attached as well.
School Letting Out- With schools letting out, lets be mindful while we are on the road. Students will be getting out and can be walking along roads, while parents will be on the roads adding congestion to the traffic. School buses should also be watched, as you must stop when their signs are out, and remember that some students get out later in the day due to extra activities.

Site Notes

POD Key	
(s)	Start
(c)	Continue
(f)	Finish
T-##	Night Shift Work

Plan of the Day: Wednesday, May 20, 2026

WBS GROUP	ACTIVITY	LAST WORKING DAY Tuesday, May 19, 2026 LOCATION(S)	TODAY Wednesday, May 20, 2026 LOCATION(S)	NEXT WORKING DAY Thursday, May 21, 2026 LOCATION(S)	QTY LAST WORKDAY	QTY TO DATE	UNIT	TOTAL QTY	% COMPLETE
Laydown Yard	Install Laydown Yard	Start Laydown Install	Continue Laydown Install	Continue Laydown Install			ACRE		N/A
Public Roads	Misc.						N/A	N/A	N/A
Access Roads	Entrance Radii Strip						EA		N/A
	Entrance Radii Culverts						EA		N/A
	Entrance Radii Stone						EA		N/A
	Strip Access Road					3832	LF	161,922	2.4%
	Cement Stabilization					3832	LF	161,922	2.4%
	Access Road Stone					3832	LF	161,922	2.4%
	Access Road Entrance Staking					105	EA	105	100.0%
	Staked Access Road					3832	LF	161,922	2.4%
	Access Road Internal Radii					4	EA	TBD	N/A
Foundations	Strip Topsoil					2	EA	105	1.9%
	Excavate					2	EA	105	1.9%
	Mud Mat					2	EA	105	1.9%
	Rebar Delivery					2	EA	105	1.9%
	Rebar Bottom Mat					2	EA	105	1.9%
	Anchor Bolts Build					2	EA	105	1.9%
	Anchor Bolt Set					2	EA	105	1.9%
	Rebar Top Mat					2	EA	105	1.9%
	Internal Grounding					2	EA	105	1.9%
	Base Conduit					2	EA	105	1.9%
	Pour Base					2	EA	105	1.9%
	Rebar Pedestal					2	EA	105	1.9%
	Form Pedestal					2	EA	105	1.9%
	Pour Pedestal					2	EA	105	1.9%
	Strip Pedestal Form					2	EA	105	1.9%
	Backfill Base					2	EA	105	1.9%
	Backfill Pedestal					2	EA	105	1.9%
	Final Grounding						EA	105	0.0%
	Crane Pad Stabilization						EA	105	0.0%
	Crane Pad Stone						EA	105	0.0%

Site Information

Manpower	
2	WCL Management
3	WCL Operators
5	WCL Laborers
10	**Total**

Subcontractors	
0	Prairie
0	JFE
0	Westwind
0	**Total**

Weather Delay Events (Wind) - Continued

Weather Delay Events (Wind) - Continued 2

Total Severe Weather Days

Executed Completion Certificates	
WTG Foundation Completion	0.0%
WTG Mechanical Completion	0.0%
WTG Civil Works Completion	0.0%
Collection Circuit Mechanical Completion	0.0%
Main Transformer Foundation Completion	0.0%
Reactive Power Equipment CT Completion	0.0%
SCADA and Communications CT Completion	0.0%
Substation Mechanical Completion	0.0%
Substation Commissioning Completion	0.0%
Electrical Substantial Completion	0.0%
Works CT with TSP Completion	0.0%
Substantial Completion	0.0%
O&M Building Substantial Completion	0.0%
Final Completion	0.0%