Panther Grove II Wind Project

Weather	Yesterday	Today
Daily Weather (As of 7:00am):	Clear	Cloudy
Low Temperature (F):	43	41
High Temperature (F):	67	67
Ground Wind Speed (MPH):	12	11
Precipitation Actual/Chance:		63%

Daily Safety Topics

Suspended Loads: Stay clear of suspended loads, regardless of what the object is and regardless of what piece of equipment is carrying that load. Cranes, forklifts, loaders, skid steers. ensure you are staying clear from under the bucket or forks while they are in operation or have material.
Harness care/ storage: Improper care and storage of climbing harnesses can result in wear and tears that will pose safety risks. We must make sure we are storing harnesses in a dry place, away from outside conditions, and look closely for any tears or frays.

Site Notes

Plan of the Day: Tuesday, May 12, 2026

WBS GROUP	ACTIVITY	LAST WORKING DAY Monday, May 11, 2026 LOCATION(S)	TODAY Tuesday, May 12, 2026 LOCATION(S)	NEXT WORKING DAY Wednesday, May 13, 2026 LOCATION(S)
Misc.	Misc.			
Laydown Yard	Install Laydown Yard	Install Silt Fence		
Public Roads	Radii Stone			
	CS Road Prep			
	Road Pulverizing			
	Cement Stabilization			
	Agg Surface Install			
	Earthen Shoulders			
	Aggregate Shoulders			
	Road Closures- Civil Work			
	Short Term Road Closure - Crane Move			
	Drainage Structures			
	Road Closures-Drainage Structures			
	Misc.			

POD Key	
(s)	Start
(c)	Continue
(f)	Finish
T-##	Night Shift Work

Quantity Tracking

QTY LAST WORKDAY	QTY TO DATE	UNIT	TOTAL QTY	% COMPLETE
		ACRE	20.0	0.0%
		EA	TBD	0.0%
		MI	TBD	0.0%
		MI	TBD	0.0%
		MI	TBD	0.0%
		MI	TBD	0.0%
		MI	TBD	0.0%
		MI	TBD	0.0%
		N/A	N/A	N/A
		N/A	N/A	N/A
		EA	TBD	0.0%
		N/A	N/A	N/A

Site Information

Manpower

2	WCL Management
3	WCL Operators
5	WCL Laborers
	Subcontractors
0	Prairie
0	JF Edward
0	Westwind
10	**Total**